



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Capital Bond - 2014 Projects											
ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
			BID Estimate								
1	93320001.1	Clairemont HS: Academy of Business & Technology (AOBT)	CTE-DBB	\$5,786,193		09/24/10 A	DSA Approved	10/03/11 A	04/26/12 A	01/30/14 A	03/11/14 A
2	90800051.1	Dana MS: Turf Baseball Field	MOD-DIQ	\$1,392,113		01/13/14 A					03/26/14 A
3	90910001.1	Emerson Bandini ES New Synthetic Turf	MOD-DIQ	\$406,819		03/27/14 A					03/28/14 A
4	91190002.1	Fulton ES New Synthetic Turf	MOD-DIQ	\$674,253		04/01/14 A					03/31/14 A
5	93560001.1	San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1,800,000		10/08/10 A	DSA Approved	06/21/13 A	12/31/13 A	03/24/14 A	04/29/14 A
6	FS005.1	Bell MS: WSM Project	MOD-DBB	\$19,734,800		04/30/07 A	DSA Approved	09/13/11 A	09/05/12 A	04/16/14 A	05/13/14 A
7	S0321.1	Pershing MS: WSM Project	MOD-DBB	\$14,768,114		01/25/11 A	DSA Approved	07/16/13 A	12/16/13 A	04/15/14 A	05/13/14 A
8	93550006.1	University City HS: Athletic Facilities & Parking Lot	MOD-DBB	\$16,962,000		09/22/10 A	DSA Approved	10/01/13 A	07/01/14 A	04/22/14 A	05/27/14 A
9	90950002.2	Euclid ES: Special Ed Remodel	MOD-DBB	\$259,000		11/01/12 A	DSA Approved	10/02/13 A	02/28/14 A	04/22/14 A	06/10/14 A
10	92000051.1	Salk ES: Solar Panel Carport	MOD-DBB	\$1,060,000		05/07/13 A	DSA Approved	01/09/14 A	02/13/14 A	05/29/14 A	07/29/14 A
11	90730002.1	Crown Point ES: Move 1 Relo from MBHS	MOD-DIQ	\$88,700			DSA Approved	05/06/14 A	05/06/14 A	06/18/14 A	07/29/14 A
12	92550002.1	Sessions ES: Move 1 Relo from MBHS	MOD-DIQ	\$92,600		02/10/14 A	DSA Approved	05/15/14 A	05/15/14 A	06/18/14 A	07/29/14 A
13	93020051.1	Bell MS: F&I Typical 62000sf ST Field	MOD-DIQ	\$200K - \$1M							07/31/14
14	91790052.1	Loma Portal ES: F&I Small ST Play Field	MOD-DIQ	<\$200K							08/04/14
15	92970051.1	Whittier ES: All weather Play Surface Field	MOD-DIQ	<\$200K							08/08/14
16	S0093.2	Encanto ES: Site Modernization	MOD-DBB	\$8,639,000		09/28/09 A	DSA Approved	09/12/13 A	02/18/14 A	07/17/14 A	09/09/14
17	93020052.1	Bell MS: All weather Play Surface Field	MOD-DIQ	<\$200K		06/11/14 A					09/23/14
18	93190030.1	O'Farrell Charter New Buildings	NS-DBB	> \$10M			DSA Approved	06/10/13 A	05/22/14 A	08/26/14	09/23/14
19	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M		11/12/10 A	DSA Approved	11/06/13 A	06/11/14 A	09/18/14	10/28/14
20	93340003.2	Crawford HS: Track and Field Project	MOD-DIQ	\$1M - \$5M		05/07/13 A	DSA Approved	11/06/13 A	06/11/14 A		10/28/14
21	93190003.1	O'Farrell ES: Track and Field	MOD-DIQ	\$1M - \$5M		04/01/14 A	Pre-Schematic Design				10/30/14
22	93240003.1	Roosevelt MS: Interim Housing Project	MOD-DBB	<\$200K		11/19/13 A	Design Development				11/24/14
23	93550006.2	University City HS: Turf Fields	MOD-DIQ	\$200K - \$1M		07/12/13 A	DSA Approved	12/05/13 A	02/14/14 A		12/05/14
24	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$5M - \$10M		05/17/11 A	DSA Review	01/31/14 A	08/21/14	10/16/14	12/09/14
25	93420004.2	La Jolla HS: Track and Field Project	MOD-DIQ	\$1M - \$5M		08/23/11 A	DSA Review	01/31/14 A	08/21/14		12/09/14

Capital Bonds - 2014 Total: \$120,706,536

Capital Bond - 2015 Projects											
ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
			BID Estimate								
26	90800051.2	Dana MS: Baseball Field Upgrade Phase II	MOD-DIQ	<\$200K		08/01/14					01/27/15
27	DATA1.1	DC-1 @ Ed Center Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M		01/13/12 A					02/02/15
28	S9319.1	O'Farrell Community School: WSM Project	MOD-DBB	\$5M - \$10M		11/09/10 A	DSA Review	04/18/14 A	10/20/14	12/24/14	02/10/15
29	93160002.1	Montgomery MS: Restroom ADA Upgrades and JUA with City Of SD	MOD-DBB	\$200K - \$1M		10/19/12 A	DSA Approved	03/05/13 A	03/27/13 A	01/15/15	02/24/15
30	FS006.1	Clark MS: WSM Project	MOD-DBB	\$5M - \$10M		01/08/07 A	Construction Documents	07/25/14	01/23/15	03/17/15	04/28/15
31	91350051.1	Hamilton ES: Turf Field	MOD-DIQ	\$200K - \$1M				01/27/15	05/05/15		05/06/15
32	90230052.1	Barnard @ Bayview Terrace ES: WSM Phase I	MOD-DBB	\$1M - \$5M		03/03/14 A	Pre-Schematic Design	12/31/14	01/29/15	03/23/15	05/12/15
33	90090051.1	Audubon ES: Turf Field	MOD-DIQ	\$1M - \$5M		04/27/11 A	DSA Review	06/30/14 A	03/26/15		07/14/15
34	90090050.1	Audubon ES: WSM	MOD-DBB	\$1M - \$5M		04/27/11 A	DSA Review	06/30/14 A	03/25/15	05/15/15	07/14/15
35	93260052.1	Taft MS: Turf Field	MOD-DIQ	\$1M - \$5M		04/27/11 A	Construction Documents	07/23/14	03/26/15		07/14/15
36	93260050.1	Taft MS: WSM	MOD-DBB	> \$10M		04/27/11 A	Construction Documents	07/23/14	03/26/15	05/15/15	07/14/15
37	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$5M - \$10M		08/13/13 A	Construction Documents	09/23/14	04/17/15	06/12/15	07/28/15
38	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$1M - \$5M		07/01/13 A	DSA Review	06/27/14 A	12/15/14	06/01/15	07/28/15
39	91300051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$1M - \$5M		09/18/13 A	Construction Documents	01/22/15	07/30/15	08/31/15	10/06/15
40	SOLCARPT.1	Solar Carport Project	ADD-DBB	\$1M - \$5M		01/09/14	Project Assessment	12/16/14	07/08/15	08/27/15	10/13/15
41	90130050.1	Balboa ES: WSM	MOD-DBB	\$1M - \$5M		08/16/13 A	Schematic Design	12/23/14	06/18/15	09/17/15	10/19/15
42	90590051.1	Central ES: Reality Changers Phase I	MOD-DBB	\$200K - \$1M		02/10/14	Project Assessment	01/20/15	08/07/15	09/29/15	11/10/15
43	93660002.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$200K - \$1M		01/13/14 A	Pre-Schematic Design	04/28/15	09/16/15	10/22/15	12/08/15
44	93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M		05/06/14 A	Pre-Schematic Design	02/13/15	08/04/15	11/03/15	12/08/15
45	93170050.1	Muirlands MS: WSM	MOD-DBB	\$5M - \$10M		09/21/11 A	Construction Documents	12/31/14	09/02/15	10/23/15	12/08/15
46	TURF1.1	Various Sites: Year-1 Syn. Turf Program	MOD-DIQ	\$1M - \$5M		01/30/14	Project Assessment	03/31/15	08/25/15		12/08/15

Capital Bonds - 2015 Total: \$89,706,653



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2016 Projects										
47	91360050.1	Hancock ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	03/04/15	11/10/15	12/29/15	01/12/16
48	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Pre-Schematic Design	04/09/15	09/29/15	11/03/15	01/12/16
49	92060050.1	Miller ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	03/04/15	11/10/15	12/29/15	01/12/16
50	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	03/26/14 A	Schematic Design	04/07/15	10/06/15	11/09/15	01/12/16
51	93560003.4	San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	09/28/10 A	Pre-Schematic Design	03/31/15	10/09/15	11/18/15	01/26/16
52	93380051.1	Hoover HS: 3 Story Classroom Bldg & Theater	MOD-DBB	> \$10M	03/05/14 A	Pre-Schematic Design	05/07/15	11/10/15	01/06/16	02/23/16
53	S0747.1	Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	09/23/11 A	Project Assessment	06/17/15	12/04/15	02/02/16	03/08/16
54	93120050.1	Mann MS: WSM Phase I	MOD-DBB	> \$10M	12/15/11 A	Pre-Schematic Design	06/10/15	12/01/15	01/25/16	03/08/16
55	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Pre-Schematic Design	06/10/15	12/01/15	01/25/16	03/08/16
56	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	\$5M - \$10M	02/13/14 A	Pre-Schematic Design	06/10/15	12/01/15	01/25/16	03/08/16
57	S0076.1	Magnolia @ Cleveland: WSM	MOD-DBB	\$1M - \$5M	05/01/14	Project Assessment	04/09/15	01/07/16	02/16/16	04/12/16
58	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	05/22/15	01/22/16	03/15/16	04/26/16
59	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	07/10/15	02/03/16	03/25/16	05/10/16
60	TURF2.1	Various Sites: Year-2 Syn. Turf Program	MOD-IDQ	\$5M - \$10M	05/14/14	Project Assessment	09/09/15	02/10/16		NTP 05/10/16
61	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	04/07/14 A	Pre-Schematic Design	08/18/15	03/14/16	05/03/16	06/14/16
62	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	10/01/14	Project Assessment	10/21/15	03/24/16	05/13/16	06/28/16
63	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	Pre-Schematic Design	06/04/15	03/04/16	06/03/16	07/12/16
64	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	Pre-Schematic Design	08/07/15	04/01/16	05/26/16	07/12/16
65	S9332.1	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Construction Documents	10/01/14	05/01/15	07/22/16	09/13/16
66	91850051.1	Perkins ES: Land Acq Project	MOD-DBB	> \$10M	07/01/14	Project Assessment	11/20/15	06/15/16	08/05/16	09/27/16
67	93520002.2	Morse HS: New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M	06/20/14 A	Pre-Schematic Design	01/19/16	07/08/16	08/10/16	10/11/16
68	93340050.1	Crawford HS: WSM	NS-DBB	> \$10M	06/19/14	Project Assessment	12/10/15	07/15/16	09/06/16	10/25/16
69	S9111.1	Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	06/01/14	Project Assessment	01/12/16	07/19/16	09/08/16	10/25/16
70	93040050.1	Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Pre-Schematic Design	02/29/16	08/26/16	10/18/16	12/13/16
Capital Bonds - 2016 Total:				\$245,262,206						

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2017 Projects										
71	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	Construction Documents	05/06/14	12/30/14	11/16/16	01/10/17
72	93290001.1	Wilson MS: Major Site Rebuild Project	NS-DBB	\$5M - \$10M	11/15/13 A	Pre-Schematic Design	10/13/15	09/06/16	11/10/16	01/10/17
73	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	03/31/16	10/13/16	01/18/17	02/28/17
74	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	04/08/15	Project Assessment	06/21/16	01/06/17	03/06/17	04/11/17
75	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	12/14/10 A	Pre-Schematic Design	03/29/16	12/27/16	02/15/17	04/11/17
76	90230050.1	Barnard @ Bayview Terrace ES: WSM Phase II	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	03/27/17	05/09/17
77	93360002.3	Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	08/01/16	Project Assessment			04/18/17	05/23/17
78	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	05/27/14 A	04/18/17	05/23/17
79	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	Pre-Schematic Design	08/28/15	03/24/16	04/28/17	06/13/17
80	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	05/18/15	Project Assessment	08/23/16	03/08/17	05/09/17	06/27/17
81	S9037.1	Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/19/16	06/02/17	07/11/17
82	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	10/14/16	04/07/17	05/30/17	07/11/17
83	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	> \$10M	08/15/14	Project Assessment	07/24/15	02/18/16	06/27/17	08/08/17
84	91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	\$5M - \$10M	06/25/14 A	Pre-Schematic Design	09/03/15	03/30/16	06/20/17	08/08/17
85	91770050.1	Logan ES: WSM	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	02/03/17	06/20/17	08/08/17
86	93380052.1	Hoover HS: New Athletic Joint Use	ADD-DBB	\$1M - \$5M	12/02/15	Project Assessment	11/07/16	06/05/17	08/01/17	09/12/17
87	93380003.1	Hoover HS: Site Modernization Project	MOD-DBB	> \$10M	04/23/09 A	Construction Documents	09/30/14	04/24/15	08/01/17	09/12/17
88	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	08/15/17	09/26/17
89	91190050.1	Fulton ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
90	93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	05/20/15	Project Assessment	09/20/16	04/11/17	08/30/17	10/10/17
91	92270050.1	Pacific Beach ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
92	93040051.1	Correia MS WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	07/19/16	12/16/16	09/12/17	10/24/17
93	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	01/02/17	07/19/17	09/11/17	10/24/17
94	93250050.1	Standley MS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
95	92770050.1	Toler ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
96	91470050.1	Holmes ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/25/17	11/14/17
97	93620050.1	Twain HS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/03/17	11/14/17
98	92840050.1	Vista Grande ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/20/17	11/14/17
99	93420050.1	La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	08/18/16	04/12/17	10/31/17	12/12/17
100	90050050.1	Muir @ Anderson: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/23/17	12/12/17
101	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/03/14 A	Pre-Schematic Design	06/16/15	01/07/16	10/16/17	12/12/17
Capital Bonds - 2017 Total:				\$257,032,884						



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2018 Projects										
102	91070050.1	Florence ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	11/20/17	01/09/18
103	93520050.1	Morse HS: WSM	MOD-DBB	> \$10M	04/02/12 A	Pre-Schematic Design	10/03/16	05/12/17	01/23/18	03/13/18
104	91570050.1	Johnson ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	02/15/18	03/27/18
105	93240050.1	Roosevelt MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	05/10/17	12/01/17	02/21/18	04/10/18
106	90070050.1	Angier ES WSM	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	12/09/16	03/14/18	04/24/18
107	92970050.1	Whittier ES (Del Sol): WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	03/13/18	04/24/18
108	91150050.1	Freese ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	03/23/18	05/08/18
109	S9365.1	Keiller Leadership Academy: WSM Project	MOD-DBB	\$5M - \$10M	08/03/15	Project Assessment	06/03/16	03/07/17	04/06/18	05/22/18
110	92890050.1	Webster ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	12/07/17	04/11/18	05/22/18
111	91610050.1	Juarez ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	04/16/18	06/12/18
112	93570050.1	Serra HS: WSM Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	07/10/17	03/01/18	05/16/18	06/26/18
113	92830050.1	Valencia Park ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	05/25/18	07/10/18
114	92950050.1	Whitman ES: WSM	MOD-DBB	\$5M - \$10M	10/07/11 A	Pre-Schematic Design	07/28/16	04/28/17	05/31/18	07/10/18
115	91710050.1	Lee ES: WSM	MOD-DBB	\$1M - \$5M	02/16/16	Project Assessment	04/05/17	10/23/17	06/12/18	07/24/18
116	91340050.1	Hage ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	07/05/18	08/14/18
117	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	\$1M - \$5M	01/15/14 A	Pre-Schematic Design	06/21/17	12/20/17	07/23/18	08/28/18
118	S9214.1	Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/03/16	03/08/17	07/31/18	09/11/18
119	91430050.1	Hearst ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	12/07/17	08/23/18	10/09/18
120	91490050.1	Horton ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/27/18	10/09/18
121	91850050.1	Perkins ES: WSM and Joint-Use Field	MOD-DBB	> \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	10/22/18	12/11/18
Capital Bonds - 2018 Total:				\$128,623,051						

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2019 Projects										
122	92740050.1	Tierrasanta ES: WSM	MOD-DBB	\$200K - \$1M	07/29/16	Project Assessment	07/10/17	01/31/18	01/23/19	03/12/19
123	S9299.1	Mt. Everest Academy @ Wigin: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/18/17	04/17/18	02/12/19	03/26/19
124	90550050.1	Carson ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	04/18/19	05/28/19
125	9040.1	New Miramar Area Elementary Schools Project	NS-DBB	> \$10M	05/31/17	Project Assessment	02/01/18	02/15/19	04/08/19	05/28/19
126	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	04/19/19	06/11/19
127	92350050.1	Penn ES: WSM	MOD-DBB	\$1M - \$5M	07/03/17	Project Assessment	07/26/18	02/20/19	04/29/19	06/11/19
128	91110050.1	Foster ES: WSM	MOD-DBB	\$1M - \$5M	06/13/16	Project Assessment	12/01/17	08/30/18	05/06/19	06/25/19
129	93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	05/21/19	07/09/19
130	93110050.1	Lewis MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	05/21/19	07/09/19
131	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	06/11/19	07/23/19
132	91750050.1	Lindbergh/Schweitzer ES: WSM	MOD-DBB	> \$10M	08/10/15	Project Assessment	07/19/16	02/10/17	06/11/19	07/23/19
133	93120003.2	Mann MS - WSM Phase 2	NS-DBB	> \$10M	02/06/17	Project Assessment	01/19/18	08/09/18	06/03/19	07/23/19
134	93280050.1	Wangenheim MS: WSM	MOD-DBB	\$5M - \$10M	06/12/17	Project Assessment	05/18/18	12/11/18	06/10/19	07/23/19
135	91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/02/19	08/13/19
136	92910050.1	Wegeforth ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/03/19	08/13/19
137	90610050.1	Chesterton ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/17/19	08/27/19
138	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	10/10/10 A	Pre-Schematic Design	07/11/16	02/02/17	07/17/19	08/27/19
139	92230050.1	Oak Park ES: WSM	MOD-DBB	> \$10M	03/21/17	Project Assessment	07/02/18	03/19/19	07/17/19	08/27/19
140	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	02/06/07 A	Pre-Schematic Design	11/28/16	05/18/17	07/30/19	09/10/19
141	92100050.1	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	04/05/17	08/31/17	07/30/19	09/10/19
142	90780050.1	Dailard ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	08/13/19	09/24/19
143	91050050.1	Fletcher ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19
144	91730050.1	Linda Vista ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19
145	90330050.1	Boone ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/22/19	10/08/19
146	90770050.1	Curie ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/20/19	10/08/19
147	S9079.1	Darnall Charter ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	08/20/18	05/20/19	08/20/19	10/08/19
148	92010050.1	Hickman ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/23/19	10/08/19
149	91990050.1	Mason ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	09/06/19	10/08/19
150	91950050.1	Marshall ES: WSM	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	09/06/19	10/22/19
151	91130050.1	Franklin ES WSM	MOD-DBB	\$1M - \$5M	06/01/15	Project Assessment	07/11/16	02/02/17	09/24/19	11/12/19
152	91560050.1	Jerabek ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	07/17/17	02/07/18	09/24/19	11/12/19
153	92370050.1	Perry ES: WSM	MOD-DBB	\$1M - \$5M	06/01/15	Project Assessment	07/11/16	02/02/17	09/24/19	11/12/19
154	S9205.1	Promise ES @ Former Mead: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/09/17	03/12/18	09/20/19	11/12/19
155	92850050.1	Walker ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	09/20/19	11/12/19
156	91700050.1	Language Academy: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/08/17	Project Assessment	07/17/18	02/07/19	10/28/19	12/10/19
157	91790050.1	Loma Portal ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	10/21/19	12/10/19
Capital Bonds - 2019 Total:				\$208,054,779						