



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

				AWARDED							
		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award		
Capital Bond - 2014 Projects											
1	91560002.1	Jerabek ES: Portable/ Relocatable Demolition (4)	DEMO-IDIQ	\$68,171							01/13/14 A
2	93320001.1	Claremont HS: Academy of Business & Technology (AOBT)	CTE-DBB	\$5,786,193	09/24/10 A	DSA Approved	10/03/11 A	04/26/12 A	01/30/14 A	03/11/14 A	
3	90800051.1	Dana MS: F&I New ST Baseball Fields	MOD-IDIQ	\$1,392,113							03/26/14 A
4	90910001.1	Emerson Bandini ES New Synthetic Turf	MOD-IDIQ	\$403,592							03/28/14 A
5	91190002.1	Fulton ES New Synthetic Turf	MOD-IDIQ	\$674,253							03/31/14 A
6	93560001.1	San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1,800,000	10/08/10 A	DSA Approved	06/21/13 A	12/31/13 A	03/24/14 A	04/29/14 A	
7	FS005.1	Bell MS: WSM Project	MOD-DBB	\$19,734,800	04/30/07 A	DSA Approved	09/13/11 A	09/05/12 A	04/16/14 A	05/13/14 A	
8	S0321.1	Pershing MS: WSM Project	MOD-DBB	\$14,768,114	01/25/11 A	DSA Approved	07/16/13 A	12/16/13 A	04/15/14 A	05/13/14 A	
9	93550006.1	University City HS: Athletic Facilities & Parking Lot	MOD-DBB	\$16,962,000	09/22/10 A	DSA Approved	11/19/13 A	06/02/14 A	04/22/14 A	05/27/14 A	
10	90950002.2	Euclid ES: Special Ed Remodel	MOD-DBB	\$273,000	11/01/12 A	DSA Approved	10/02/13 A	02/28/14 A	04/22/14 A	06/10/14 A	
11	92000051.1	Salk ES: Solar Panel Carport	MOD-DBB	\$1,060,000	05/07/13 A	DSA Approved	01/09/14 A	02/13/14 A	05/29/14 A	07/08/14 A	
12	91790052.1	Loma Portal ES: F&I Small ST Play Field	MOD-IDIQ	<\$200K							07/15/14 A
13	90730002.1	Crown Point ES: Move 1 Relo from MBHS	MOD-IDIQ	\$88,700		DSA Approved	05/06/14 A	05/06/14 A	06/18/14 A	07/29/14 A	
14	92550002.1	Sessions ES: Move 1 Relo from MBHS	MOD-IDIQ	\$92,600	02/10/14 A	DSA Approved	05/15/14 A	05/15/14 A	06/18/14 A	07/29/14 A	
15	93020051.1	Bell MS: F&I Typical 62000sf ST Field "Joint Use"	MOD-IDIQ	\$200K - \$1M							07/31/14 A
16	92970051.1	Whittier ES: Design New ST Miracle League Field	MOD-IDIQ	<\$200K							08/08/14 A
17	S0093.2	Encanto ES: Site Modernization	MOD-DBB	\$5M - \$10M	09/28/09 A	DSA Approved	09/12/13 A	02/18/14 A	07/15/14 A	09/09/14 A	
18	93190030.1	O'Farrell Charter New Buildings	NS-DBB	> \$10M		Schematic Design	06/10/13 A	06/20/14 A	08/12/14 A	09/23/14 A	
19	93020052.1	Bell MS: F&I New Miracle League (Caltrak) Field	MOD-IDIQ	<\$200K							09/23/14 A
20	93190003.1	O'Farrell ES: Track and Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A						09/23/14 A
21	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$5M - \$10M	05/17/11 A	DSA Review	01/31/14 A	07/07/14 A	08/29/14 A	10/14/14 A	
22	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	08/23/11 A	DSA Review	01/31/14 A	07/07/14 A			10/14/14 A
23	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	11/12/10 A	DSA Approved	11/06/13 A	06/11/14 A	09/18/14 A	10/28/14 A	
24	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A	DSA Approved	11/06/13 A	06/11/14 A			10/28/14 A
25	93240003.1	Roosevelt MS: Interim Housing Project	MOD-DBB	<\$200K	11/19/13 A						11/24/14 A
26	93550006.2	University City HS: Turf Fields	MOD-IDIQ	\$200K - \$1M	07/12/13 A	DSA Approved	12/05/13 A	02/14/14 A			12/05/14 A
Capital Bonds - 2014 Total:				\$115,531,192							

				AWARDED							
		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award		
Capital Bond - 2015 Projects											
27	DATA1.1	DC-1 @ Ed Center Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A						02/01/15 A
28	S9319.1	O'Farrell Community School: WSM Project	MOD-DBB	\$5M - \$10M	11/09/10 A	DSA Review	04/18/14 A	10/20/14 A	12/24/14 A	02/10/15 A	
29	93160002.1	Montgomery MS: Restroom ADA Upgrades and JUA with City Of SD	MOD-DBB	\$200K - \$1M	10/19/12 A	DSA Approved	03/05/13 A	03/27/13 A	01/15/15 A	02/24/15 A	
30	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$200K - \$1M			12/24/14 A	04/06/15 A			04/07/15 A
31	90230052.1	Barnard @ Bayview Terrace ES: WSM Phase I	MOD-DBB	\$1M - \$5M	03/03/14 A	Pre-Schematic Design	12/01/14 A	12/29/14 A	02/20/15 A	04/14/15 A	
32	FS006.1	Clark MS: WSM Project	MOD-DBB	\$5M - \$10M	01/08/07 A	Construction Documents	08/04/14 A	01/16/15 A	03/10/15 A	04/14/15 A	
33	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A		07/21/14 A	03/26/15 A			07/14/15 A
34	90090050.1	Audubon ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Construction Documents	07/21/14 A	03/25/15 A	05/15/15 A	07/14/15 A	
35	93260052.1	Taft MS: Joint Use - Turf Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A	Construction Documents	07/23/14 A	03/26/15 A			07/14/15 A
36	93260050.1	Taft MS: WSM	MOD-DBB	> \$10M	04/27/11 A	Construction Documents	07/23/14 A	03/26/15 A	05/15/15 A	07/14/15 A	
37	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$5M - \$10M	08/13/13 A	Construction Documents	09/23/14 A	04/17/15 A	06/12/15 A	07/28/15 A	
38	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$1M - \$5M	07/01/13 A	Construction Documents	07/28/14 A	02/03/15 A	05/01/15 A	07/28/15 A	
39	90130050.1	Balboa ES: WSM	MOD-DBB	\$1M - \$5M	08/16/13 A	Schematic Design	12/03/14 A	05/29/15 A	08/27/15 A	09/29/15 A	
40	91300051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$1M - \$5M	09/18/13 A	Construction Documents	01/14/15 A	07/30/15 A	08/31/15 A	10/06/15 A	
41	SOLCARPT.1	Solar Carport Project	ADD-DBB	\$1M - \$5M	01/09/14 A	Project Assessment	12/16/14 A	07/08/15 A	08/27/15 A	10/13/15 A	
42	93170050.1	Muirlands MS: WSM	MOD-DBB	\$5M - \$10M	09/21/11 A	Construction Documents	11/21/14 A	07/29/15 A	09/18/15 A	10/27/15 A	
43	90590051.1	Central ES: Reality Changers Phase I	MOD-DBB	\$200K - \$1M	02/10/14 A	Project Assessment	01/20/15 A	08/07/15 A	09/29/15 A	11/10/15 A	
44	93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M	05/06/14 A	Pre-Schematic Design	01/15/15 A	07/06/15 A	10/05/15 A	11/10/15 A	
45	93560003.4	San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	09/28/10 A	Pre-Schematic Design	01/16/15 A	07/29/15 A	09/04/15 A	11/10/15 A	
46	93040050.2	Correia MS: Lighting & Field Phase I	MOD-DBB	\$1M - \$5M	05/07/13 A	Pre-Schematic Design	03/02/15 A	08/28/15 A	10/20/15 A	12/08/15 A	
47	93660002.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M	01/13/14 A	Pre-Schematic Design	04/28/15 A	09/16/15 A	10/22/15 A	12/08/15 A	
48	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Pre-Schematic Design	03/11/15 A	08/28/15 A	10/05/15 A	12/08/15 A	
49	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	03/26/14 A	Pre-Schematic Design	03/06/15 A	09/03/15 A	10/08/15 A	12/08/15 A	
50	TURF1.1	Various Sites: Year-1 Syn. Turf Program	MOD-IDIQ	\$5M - \$10M	01/30/14 A	Project Assessment	03/31/15 A	08/25/15 A			12/08/15 A
Capital Bonds - 2015 Total:				\$117,878,018							



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		AWARDED		Architect	Design	DSA App.	Bid	NTP / BOE		
		BID	Estimate	NTP	Phase	Start	Opening	Award		
Capital Bond - 2016 Projects		Type				Letter				
51	91360050.1	Hancock ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	03/04/15	11/10/15	12/29/15	01/12/16
52	92060050.1	Miller ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	03/04/15	11/10/15	12/29/15	01/12/16
53	93380051.1	Hoover HS: 3 Story Classroom Bldg & Theater	MOD-DBB	> \$10M	03/05/14 A	Pre-Schematic Design	04/30/15	11/03/15	12/16/15	02/09/16
54	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	03/24/15	11/17/15	01/13/16	02/23/16
55	S0747.1	Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	09/23/11	Project Assessment	06/17/15	12/04/15	02/02/16	03/08/16
56	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Pre-Schematic Design	06/10/15	12/01/15	01/25/16	03/08/16
57	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	\$5M - \$10M	02/13/14 A	Pre-Schematic Design	06/10/15	12/01/15	01/25/16	03/08/16
58	S0076.1	Magnolia @ Cleveland: WSM	MOD-DBB	\$1M - \$5M	05/01/14	Project Assessment	04/09/15	01/07/16	02/16/16	04/12/16
59	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	04/07/14 A	Pre-Schematic Design	06/24/15	01/18/16	03/09/16	04/26/16
60	93120050.1	Mann MS: WSM Phase I	MOD-DBB	> \$10M	12/15/11 A	Pre-Schematic Design	07/14/15	02/05/16	03/29/16	05/10/16
61	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	07/10/15	02/03/16	03/25/16	05/10/16
62	TURF2.1	Various Sites: Year-2 Syn. Turf Program	MOD-IDIQ	\$5M - \$10M	05/14/14	Project Assessment	09/09/15	02/10/16		05/10/16
63	90800051.2	Dana MS: F&I New ST Fields Phase II	MOD-IDIQ	<\$200K	10/22/14	Project Assessment				05/24/16
64	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	Pre-Schematic Design	06/24/15	02/17/16	03/31/16	05/24/16
65	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	Pre-Schematic Design	04/21/15	01/20/16	04/20/16	06/14/16
66	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	10/01/14	Project Assessment	10/21/15	03/24/16	05/13/16	06/28/16
67	S9332.1	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Construction Documents	07/08/14	02/25/15	07/22/16	09/13/16
68	91850051.1	Perkins ES: Land Acq Project	MOD-DBB	> \$10M	04/01/14	Project Assessment	11/20/15	06/15/16	08/05/16	09/27/16
69	9352002.2	Morse HS: New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M	04/01/14 A	Pre-Schematic Design	01/19/16	07/08/16	08/10/16	10/11/16
70	93340050.1	Crawford HS: WSM	NS-DBB	> \$10M	06/19/14	Project Assessment	12/10/15	07/15/16	09/06/16	10/25/16
71	S9111.1	Ithin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	06/01/14	Project Assessment	01/12/16	07/19/16	09/08/16	10/25/16
Capital Bonds - 2016 Total:										\$216,382,356

		AWARDED		Architect	Design	DSA App.	Bid	NTP / BOE		
		BID	Estimate	NTP	Phase	Start	Opening	Award		
Capital Bond - 2017 Projects		Type				Letter				
72	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	Construction Documents	05/06/14	11/26/14	11/16/16	01/10/17
73	93290001.1	Wilson MS: Major Site Rebuild Project	NS-DBB	\$5M - \$10M	11/15/13 A	Pre-Schematic Design	10/13/15	09/06/16	11/10/16	01/10/17
74	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	03/31/16	10/13/16	01/18/17	02/28/17
75	93040050.1	Correia MS: Athletic Facilities Phase II	MOD-DBB	\$5M - \$10M	08/13/15	Project Assessment	06/15/16	01/09/17	03/02/17	04/11/17
76	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	04/08/15	Project Assessment	06/21/16	01/06/17	03/06/17	04/11/17
77	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	12/14/10 A	Pre-Schematic Design	03/29/16	12/27/16	02/15/17	04/11/17
78	90230050.1	Barnard @ Bayview Terrace ES: WSM Phase II	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	03/27/17	05/09/17
79	93360002.3	Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	08/01/16	Project Assessment			04/18/17	05/23/17
80	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	05/27/14 A	04/18/17	05/23/17
81	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	Pre-Schematic Design	09/17/15	03/11/16	04/28/17	06/13/17
82	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	05/18/15	Project Assessment	08/23/16	03/08/17	05/09/17	06/27/17
83	S9037.1	Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/19/16	06/02/17	07/11/17
84	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	10/14/16	04/07/17	05/30/17	07/11/17
85	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	> \$10M	08/15/14	Project Assessment	07/24/15	02/18/16	06/27/17	08/08/17
86	91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	\$5M - \$10M	08/17/15	Project Assessment	07/26/16	02/20/17	06/20/17	08/08/17
87	91770050.1	Logan ES: WSM	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	02/03/17	06/20/17	08/08/17
88	93380052.1	Hoover HS: New Athletic Joint Use	ADD-DBB	\$1M - \$5M	12/02/15	Project Assessment	11/07/16	06/05/17	08/01/17	09/12/17
89	93380003.1	Hoover HS: Site Modernization Project	MOD-DBB	> \$10M	04/23/09 A	Construction Documents	09/30/14	04/24/15	08/01/17	09/12/17
90	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	08/15/17	09/26/17
91	91190050.1	Fulton ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
92	93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	05/20/15	Project Assessment	09/20/16	04/11/17	08/30/17	10/10/17
93	92270050.1	Pacific Beach ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
94	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	01/18/17	08/02/17	09/11/17	10/24/17
95	93040051.1	Correia MS WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	07/19/16	12/16/16	09/12/17	10/24/17
96	93250050.1	Standley MS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
97	92770050.1	Toler ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
98	91470050.1	Holmes ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/25/17	11/14/17
99	93620050.1	Twain HS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/03/17	11/14/17
100	92840050.1	Vista Grande ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/20/17	11/14/17
101	93420050.1	La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	08/18/16	04/12/17	10/31/17	12/12/17
102	90050050.1	Muir @ Anderson: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/23/17	12/12/17
103	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/16/17	12/12/17
Capital Bonds - 2017 Total:										\$262,241,371



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

				AWARDED									
				BID		Architect		Design		DSA App.		Bid NTP / BOE	
				Estimate		NTP		Phase		Start		Award	
Capital Bond - 2018 Projects													
ID	Project Name	Type	Estimate	Architect	Design Phase	DSA Start	Letter	Opening	NTP	BOE			
104	91070050.1 Florence ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	11/20/17	01/09/18				
105	93520050.1 Morse HS: WSM	MOD-DBB	> \$10M	04/02/12 A	Pre-Schematic Design	07/08/16	02/01/17	01/23/18	03/13/18				
106	91570050.1 Johnson ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	02/15/18	03/27/18				
107	93240050.1 Roosevelt MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	05/10/17	12/01/17	02/21/18	04/10/18				
108	90070050.1 Angier ES WSM	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	12/09/16	03/14/18	04/24/18				
109	92970050.1 Whittier ES (Del Sol): WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	03/13/18	04/24/18				
110	91150050.1 Freese ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	03/23/18	05/08/18				
111	S9365.1 Keiller Leadership Academy: WSM Project	MOD-DBB	\$5M - \$10M	08/03/15	Project Assessment	06/03/16	03/07/17	04/06/18	05/22/18				
112	93120003.2 Mann MS - Site Modernization Phase II	NS-DBB	> \$10M	09/09/15	Project Assessment	08/17/16	03/14/17	04/06/18	05/22/18				
113	92890050.1 Webster ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	12/07/17	04/11/18	05/22/18				
114	91610050.1 Juarez ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	04/16/18	06/12/18				
115	93570050.1 Serra HS: WSM Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	04/01/16	11/18/16	05/16/18	06/26/18				
116	92830050.1 Valencia Park ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	05/25/18	07/10/18				
117	92950050.1 Whitman ES: WSM	MOD-DBB	\$5M - \$10M	10/07/11 A	Pre-Schematic Design	07/28/16	04/28/17	05/31/18	07/10/18				
118	91710050.1 Lee ES: WSM	MOD-DBB	\$1M - \$5M	02/16/16	Project Assessment	04/05/17	10/23/17	06/12/18	07/24/18				
119	91340050.1 Hage ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	07/05/18	08/14/18				
120	90590003.1 Central ES: Major Site Rebuild Project	NS-DBB	\$1M - \$5M	01/15/14 A	Pre-Schematic Design	06/21/17	12/20/17	07/23/18	08/28/18				
121	S9214.1 Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/03/16	03/08/17	07/31/18	09/11/18				
122	91430050.1 Hearst ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	12/07/17	08/23/18	10/09/18				
123	91490050.1 Horton ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/27/18	10/09/18				
124	91850050.1 Perkins ES: WSM and Joint-Use Field	MOD-DBB	> \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	10/22/18	12/11/18				

Capital Bonds - 2018 Total: \$142,538,848

				AWARDED									
				BID		Architect		Design		DSA App.		Bid NTP / BOE	
				Estimate		NTP		Phase		Start		Award	
Capital Bond - 2019 Projects													
ID	Project Name	Type	Estimate	Architect	Design Phase	DSA Start	Letter	Opening	NTP	BOE			
125	92740050.1 Tierrasanta ES: WSM	MOD-DBB	\$200K - \$1M	07/29/16	Project Assessment	07/10/17	01/31/18	01/23/19	03/12/19				
126	S9299.1 Mt. Everest Academy @ Wiggin: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/18/17	04/17/18	02/12/19	03/26/19				
127	90550050.1 Carson ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	04/18/19	05/28/19				
128	9040.1 New Miramar Area Elementary Schools Project	NS-DBB	> \$10M	05/31/17	Project Assessment	02/01/18	02/15/19	04/08/19	05/28/19				
129	90950050.1 Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	04/19/19	06/11/19				
130	92350050.1 Penn ES: WSM	MOD-DBB	\$1M - \$5M	07/03/17	Project Assessment	07/26/18	02/20/19	04/29/19	06/11/19				
131	91110050.1 Foster ES: WSM	MOD-DBB	\$1M - \$5M	06/13/16	Project Assessment	12/01/17	08/30/18	05/06/19	06/25/19				
132	93270050.1 De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	05/21/19	07/09/19				
133	93110050.1 Lewis MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	05/21/19	07/09/19				
134	93670050.1 Farb MS: WSM	MOD-DBB	> \$10M	04/20/15	Project Assessment	04/18/16	11/04/16	06/11/19	07/23/19				
135	91750050.1 Lindbergh/Schweitzer ES: WSM	MOD-DBB	> \$10M	08/10/15	Project Assessment	07/19/16	02/10/17	06/11/19	07/23/19				
136	93280050.1 Wangenheim MS: WSM	MOD-DBB	\$5M - \$10M	06/12/17	Project Assessment	05/18/18	12/11/18	06/10/19	07/23/19				
137	91030050.1 Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/02/19	08/13/19				
138	92910050.1 Wegeforth ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/03/19	08/13/19				
139	90610050.1 Chesterton ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/17/19	08/27/19				
140	90910050.1 Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	10/10/10 A	Pre-Schematic Design	07/11/16	02/02/17	07/17/19	08/27/19				
141	92230050.1 Oak Park ES: WSM	MOD-DBB	> \$10M	03/21/17	Project Assessment	07/02/18	03/19/19	07/17/19	08/27/19				
142	90110050.1 Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	02/06/07 A	Pre-Schematic Design	11/28/16	05/18/17	07/30/19	09/10/19				
143	92100050.1 Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	04/05/17	08/31/17	07/30/19	09/10/19				
144	90780050.1 Dailard ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	08/13/19	09/24/19				
145	91050050.1 Fletcher ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19				
146	91730050.1 Linda Vista ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19				
147	90330050.1 Boone ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/22/19	10/08/19				
148	90770050.1 Curie ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/20/19	10/08/19				
149	S9079.1 Darnall Charter ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	08/20/18	05/20/19	08/20/19	10/08/19				
150	92010050.1 Hickman ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/23/19	10/08/19				
151	91990050.1 Mason ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	09/06/19	10/08/19				
152	91950050.1 Marshall ES: WSM	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	09/06/19	10/22/19				
153	91130050.1 Franklin ES WSM	MOD-DBB	\$1M - \$5M	06/01/15	Project Assessment	07/11/16	02/02/17	09/24/19	11/12/19				
154	91560050.1 Jerabek ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	07/17/17	02/07/18	09/24/19	11/12/19				
155	92370050.1 Perry ES: WSM	MOD-DBB	\$1M - \$5M	06/01/15	Project Assessment	07/11/16	02/02/17	09/24/19	11/12/19				
156	S9205.1 Promise ES @ Former Mead: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/09/17	03/12/18	09/20/19	11/12/19				
157	92850050.1 Walker ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	09/20/19	11/12/19				
158	91700050.1 Language Academy: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/08/17	Project Assessment	07/17/18	02/07/19	10/28/19	12/10/19				
159	91790050.1 Loma Portal ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	10/21/19	12/10/19				

Capital Bonds - 2019 Total: \$194,138,982