



| |
|----------------|
| < \$200K |
| \$ 200K - \$1M |
| \$1M - \$5 M |
| \$5M - \$10M |
| > \$10M |

Z PPO Project Management Report Contract Awards

Props. S and Z ICOC
Construction Subcommittee
November 5, 2015, Exhibit # 3.2

| AWARDED | | | | | | | | | | |
|------------------------------------|------------|--|---------------|---------------|------------|----------------------|-------------|-----------------|------------|------------|
| Capital Bond - 2015 Projects | | | | | | | | | | |
| | Type | BID Estimate | Architect NTP | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award | | |
| 1 | 22174.1 | Angier ES: Irrigation Repair and Replacement | IDIQ | \$10,894 | | | | | | 02/02/15 A |
| 2 | 21223.1 | Sequoia ES: R/R Horizontal Blinds | IDIQ | \$12,255 | | | | | | 02/12/15 A |
| 3 | 91270001.1 | Grant ES: Develop Erosion Control Plan | MRR | \$786,885 | 02/27/14 A | | | 02/09/15 A | | 03/10/15 A |
| 4 | 17889.1 | Dailard ES: Main Electrical Switchboard | MRR | \$159,876 | | | | 03/18/15 A | | 05/12/15 A |
| 5 | 17891.1 | Penn ES: Main Electrical Switchboard | MRR | \$71,787 | | | | 03/18/15 A | | 05/12/15 A |
| 6 | 93070054.1 | CPMA: Re-Roof & HVAC, Bldgs 100-400 | MRR | \$6,217,851 | 09/26/11 A | DSA Approved | 01/29/15A | 04/01/15A | 06/26/15 A | 07/28/15 A |
| 7 | 15584.1 | Mt Everest: Asphalt Repair and Resurface | IDIQ | <\$200K | | | | | | 09/01/15 |
| 8 | 18689.1 | Serra HS: Concrete and Sewer Replacement | MRR | <\$200K | | | | | | 09/01/15 |
| 9 | 12057.1 | Hamilton ES: Irrigation System Upgrade | MRR | \$200K - \$1M | | | | | | 10/01/15 |
| 10 | 22525.1 | Valencia Park ES: Irrigation and Landscape | MRR | \$200K - \$1M | 09/14/15 A | | | | | 10/01/15 |
| 11 | 93280051.1 | Wangenheim MS: Grounds Renovation | MRR | \$200K - \$1M | | | | | | 10/30/15 |
| 12 | 15739.1 | Curie ES: Asphalt Repair and Resurface | IDIQ | <\$200K | 12/17/14 A | | | | | 11/13/15 |
| 13 | 91070051.1 | Florence: MRR Irrigation | MRR | \$200K - \$1M | 05/16/14 A | Pre-Schematic Design | | 10/16/15 | | 11/13/15 |
| 14 | 93400052.1 | Kearny HS: Flooring Upgrade | IDIQ | <\$200K | | | | | | 12/01/15 |
| Capital Bonds - 2015 Total: | | | | \$7,259,548 | | | | | | |

| AWARDED | | | | | | | | | | |
|------------------------------|------------|---|---------------|---------------|------------|-----------------|-------------|-----------------|----------|--------------|
| Capital Bond - 2016 Projects | | | | | | | | | | |
| | Type | BID Estimate | Architect NTP | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award | | |
| 15 | 18691.1 | Challenger MS: Capital Improvement Concrete | MRR | \$200K - \$1M | 10/03/14 A | | | 01/07/16 | | 01/15/16 |
| 16 | 18697.1 | Ericson ES: Capital Improvement Concrete | MRR | <\$200K | 10/03/14 A | | | 01/07/16 | | 02/01/16 |
| 17 | 14580.1 | DePortola MS: Roof & HVAC Replacement | MRR | \$1M - \$5M | | | 10/22/15 | 01/25/16 | 03/08/16 | 04/22/16 |
| 18 | 14586.1 | Miramar Ranch ES: Roof & HVAC Replacement | MRR | \$1M - \$5M | | | 10/22/15 | 01/22/16 | 03/30/16 | 04/26/16 |
| 19 | 14650.1 | EB Scripps ES: Exterior Paint | RR | <\$200K | | | | 05/09/16 | | 05/10/16 |
| 20 | 18698.1 | Hickman ES: Capital Improvement Concrete | MRR | <\$200K | 10/03/14 A | | | 04/25/16 | | 06/01/16 |
| 21 | 23465.1 | Logan ES: Landscape and Irrigation | MRR | <\$200K | | | | | | 06/01/16 |
| 22 | 16070.1 | Miramar Ranch ES: HVAC System Controls | MRR | <\$200K | | | | | | 07/01/16 |
| 23 | 19729.1 | Garfield HS: Chiller Replacement | MRR | <\$200K | 06/01/16 | | | 08/03/16 | | 08/10/16 |
| 24 | 23301.1 | Carson ES: Parking Lot Drainage Mitigation | MRR | <\$200K | | | 08/23/16 | 08/29/16 | | NTP 09/07/16 |
| 25 | 16207.1 | Cubberley ES: Heater Replacement | MRR | <\$200K | | | | | | 10/03/16 |
| 26 | 14102.1 | Dailard ES: Slope Erosion Repair | MRR | \$200K - \$1M | 06/25/14 A | | | 10/10/16 | | 10/11/16 |
| 27 | 12176.1 | Euclid ES: HVAC System Controls | MRR | <\$200K | 09/29/16 | | | | | 11/01/16 |
| 28 | 93070055.1 | CPMA: Re-Roof & HVAC, Bldgs 500-900 | MRR | \$1M - \$5M | 07/31/14 A | | 5/31/2016 | 09/09/16 | 10/31/16 | 12/13/16 |

| AWARDED | | | | | | | | | | |
|------------------------------|------------|--|---------------|---------------|------------|-----------------|-------------|-----------------|----------|----------|
| Capital Bond - 2017 Projects | | | | | | | | | | |
| | Type | BID Estimate | Architect NTP | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award | | |
| 29 | 12168.1 | Chesterton ES: HVAC System Controls | IDIQ | \$200K - \$1M | | | | | | 03/01/17 |
| 30 | 92630001.1 | Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion | MRR | \$200K - \$1M | 06/10/13 A | | | 03/01/17 | | 04/11/17 |
| 31 | 15567.1 | Kearny HS: Asphalt Repair and Resurface | IDIQ | <\$200K | | | | | | 04/14/17 |
| 32 | 16208.1 | Curie ES: Heater Replacement | RR | <\$200K | | | | | | 05/01/17 |
| 33 | 14582.1 | Edison ES: Roof & HVAC Replacement | MRR | \$1M - \$5M | | | 05/02/17 | 08/09/17 | 10/12/17 | 11/14/17 |

| AWARDED | | | | | | | | | | |
|------------------------------|---------|-------------------------------------|---------------|--------------|------------|-----------------|-------------|-----------------|----------|----------|
| Capital Bond - 2018 Projects | | | | | | | | | | |
| | Type | BID Estimate | Architect NTP | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award | | |
| 34 | 18713.1 | Pacific Beach MS: AC Replacement | MRR | <\$200K | 05/10/17 | | | 07/13/17 | | 01/01/18 |
| 35 | 22582.1 | Correia MS: Roof & HVAC Replacement | MRR | \$5M - \$10M | 05/30/14 A | | 04/12/17 | 09/18/17 | 12/29/17 | 02/13/18 |

| AWARDED | | | | | | | | | | |
|------------------------------|---------|--|---------------|---------------|-----------|-----------------|-------------|-----------------|----------|----------|
| Capital Bond - 2019 Projects | | | | | | | | | | |
| | Type | BID Estimate | Architect NTP | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award | | |
| 36 | 14584.1 | Wangenheim MS: Roof & HVAC Replacement | MRR | \$5M - \$10M | | | 07/12/18 | 11/28/18 | 01/17/19 | 02/26/19 |
| 37 | 19280.1 | Toler ES: Roof Replacement | MRR | \$200K - \$1M | | | 02/06/18 | 05/18/18 | 02/07/19 | 03/12/19 |
| 38 | 16320.1 | Crawford HS: Exterior Paint | MRR | \$200K - \$1M | | | | | | 05/01/19 |
| Total: | | | | \$5,878,686 | | | | | | |