



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Prop.S and Z ICOC
Construction Subcommittee
December 3, 2015, 3.1

Capital Bond - 2015 Projects		Type	AWARDED	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
			BID Estimate							
1	90130051.1	Balboa ES: New Synthetic Field	MOD-IDIQ	\$456,403	10/14/14 A				02/04/15 A	
2	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$11,885,000	05/17/11 A	DSA Approved	01/31/14 A	11/05/14 A	02/05/15 A	03/10/15 A
3	93560052.1	San Diego HS: Interim Housing	MOD-DBB	\$1,471,000		DSA Approved	12/11/14 A	12/12/14 A	03/12/15 A	04/14/15 A
4	93040001.1	Correia MS: Retaining Wall	EVIRO-DBB	\$5,385,675	02/07/07 A				04/03/15 A	05/12/15 A
5	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	\$15,642,900	11/12/10 A	DSA Approved	11/06/13 A	06/11/14 A	04/22/15 A	05/26/15 A
6	93190005.1	O'Farrell Community School: Interim Housing	MOD-DBB	\$665,000		DSA Approved	03/16/15 A	05/05/15 A	05/07/15 A	05/26/15 A
7	93420004.3	La Jolla HS: Softball Field	MOD-IDIQ	\$310,795						07/13/15 A
8	93070054.1	CPMA: Re-Roof & HVAC, Bldgs 100-400	MOD-DBB	\$6,217,851	09/26/11 A	DSA Approved	01/29/15 A	04/01/15 A	06/26/15 A	07/28/15 A
9	93160002.1	Montgomery MS: Restroom ADA Upgrades	MOD-DBB	\$373,000	10/19/12 A	DSA Approved	03/05/13 A	06/21/13 A	06/25/15 A	07/28/15 A
10	DATA.2	Data Center @ Serra: Equipment Installation	Tech-DBB	\$364,588	11/26/14 A					08/10/15 A
11	90800053.1	Dana MS: Baseball Field Upgrade Phase II	MOD	\$290,000	08/19/14 A	DSA Approved	04/16/15 A	04/16/15 A	08/27/15 A	10/13/15 A
12	91950053.1	Marshall ES: New Synthetic Turf Field	MOD-IDIQ	\$739,597	10/14/14 A					10/30/15 A
13	92230052.1	Oak Park ES: New Synthetic Turf Field	MOD-IDIQ	\$726,277	10/14/14 A					10/30/15 A
14	90090050.1	Audubon ES: WSM	MOD-DBB	\$4,376,300	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A	09/21/15 A	11/10/15 A
15	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$11,385,086	08/13/13 A	DSA Approved	12/29/14 A	06/03/15 A	10/01/15 A	11/10/15 A
16	92260051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$10,834,700	09/18/13 A	DSA Approved	01/29/15 A	07/13/15 A	09/28/15 A	11/10/15 A
17	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$2,765,867	07/01/13 A	DSA Approved	06/11/14 A	11/25/14 A	08/28/15 A	11/10/15 A
18	91310051.1	Green ES: Construct Teacher's Lounge	MOD-PP0	\$49,346						11/16/15 A
19	91170051.1	Fremont/HIGH: Relocation and Demolition of 5 Portable Units	MOD-IDIQ	\$112,539						11/19/15 A
20	90050051.1	Muir K-12: New Synthetic Turf	MOD-IDIQ	\$200K - \$1M	11/10/14 A	Construction Documents				11/30/2015
21	S9319.1	O'Farrell Community School: WSM Project	MOD-DBB	\$10,799,500	11/09/10 A	DSA Approved	04/18/14 A	08/10/15 A	11/18/15	12/08/15
22	93260050.1	Taft MS: WSM	MOD-DBB	\$12,238,000	04/27/11 A	DSA Approved	06/27/14 A	01/07/15 A	11/05/15 A	12/08/15
Capital Bonds - 2015 Total:				\$97,824,918						

Capital Bond - 2016 Projects		Type	AWARDED	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
			BID Estimate							
23	FS006.1	Clark MS: WSM Project	MOD-DBB	> \$10M	01/08/07 A	DSA Approved	08/05/14 A	07/08/15 A	12/11/15	01/26/16
24	93020052.1	Bell MS: All Weather Play Surface Field	MOD-IDIQ	\$200K - \$1M	06/11/14 A	Construction Documents				02/01/16
25	93020051.1	Bell MS: F&I Typical 62000sf ST Field	MOD-IDIQ	\$200K - \$1M	06/09/14 A	Construction Documents				02/01/16
26	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A	NTP Issued				03/02/16
27	93320053.1	Clairemont HS: 2.0	MOD-DBB	\$1M - \$5M	05/04/15 A	Construction Documents			01/25/16	03/08/16
28	92030052.1	McKinley ES: Joint Use Field	MOD-IDIQ	\$1M - \$5M	02/17/15 A	DSA Review	06/29/15 A	11/30/15	01/19/16	03/08/16
29	91360050.1	Hancock ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Construction Documents	05/01/15 A	12/02/15	02/11/16	03/22/16
30	92060050.1	Miller ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Construction Documents	05/01/15 A	12/02/15	02/11/16	03/22/16
31	93190003.1	O'Farrell ES: Track and Field and Softball Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A	Construction Documents				NTP 04/05/16
32	92010052.2	Hickman ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15	Project Assessment				04/12/16
33	91750053.2	Lindbergh/Schweitzer ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15	Project Assessment				04/12/16
34	93200052.2	Pacific Beach MS: Parking Lot	MOD-DBB	\$1M - \$5M	04/28/15 A	Construction Documents	08/07/15 A	12/01/15	01/21/16	04/12/16
35	93200052.1	Pacific Beach MS: Turf Field	MOD-DBB	\$1M - \$5M	04/16/15 A					04/12/16
36	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16
37	90330052.1	Boone ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/20/15	Project Assessment				04/26/16
38	90770051.1	Curie ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/20/15	Project Assessment				04/26/16
39	91880054.1	Innovation @ MacDowell: Electrical Site Upgrades and Interim Housing	MOD	\$1M - \$5M	08/14/15 A	Construction Documents	09/09/15 A	12/29/15		04/26/16
40	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	03/26/14 A	DSA Review	07/20/15 A	01/08/16	03/02/16	04/26/16
41	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A					04/28/16
42	TURF2.1	Various Sites: Year-2 Syn. Turf Program	MOD-IDIQ	\$5M - \$10M	05/14/14	Project Assessment	09/09/15	02/10/16	04/01/16	05/10/16
43	92770051.1	Toler ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/20/15 A					05/24/16
44	90850052.1	Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/03/16
45	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1M - \$5M	01/23/15 A	DSA Review	10/22/15 A	01/22/16	05/02/16	06/07/16
46	90930052.1	Encanto ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/09/16
47	90080030.1	Audeo New Charter: (Site Acquisition)	MOD-DBB	\$1M - \$5M	10/29/14 A	Construction Documents				NTP 06/14/16
48	92430053.2	Rolando park ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15	Project Assessment				06/14/16
49	92530051.2	Sequoia ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/20/15	Project Assessment				06/14/16
50	92610053.1	Silvergate ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/20/15	Project Assessment				06/14/16
51	91230051.1	Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/16/16
52	90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/17/16
53	90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/20/16
54	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M	01/13/14 A	DSA Review	09/25/15 A	04/06/16	05/26/16	07/12/16
55	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	DSA Review	09/18/15 A	04/12/16	06/02/16	07/12/16
56	93400001.1	Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$1M - \$5M	02/05/15 A	Construction Documents	10/22/15 A	04/06/16	05/26/16	07/26/16
57	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Construction Documents	08/05/15 A	03/03/16	05/16/16	07/26/16
58	93340005.1	Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	DSA Review	10/29/15 A	06/02/16	08/04/16	09/13/16
59	93260052.1	Taft MS: Joint Use Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A		12/03/15	05/20/16	08/01/16	09/13/16
60	92890001.1	Webster ES: Environmental Mitigation	EVIRO-DBB	\$200K - \$1M						09/14/16



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Prop.S and Z ICOC
Construction Subcommittee
December 3, 2015, 3.1

ID	Project Name	Type	Estimate	Start	Phase	12/07/15	05/23/16	08/30/16	10/11/16
61	91880050.1 I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	Construction Documents				
62	0349A.3 Mira Mesa HS: Practice Field	MOD-DBB	\$200K - \$1M	10/18/10 A					10/25/16
63	0349A.2 Mira Mesa HS: Stadium Improvements	MOD-DBB	\$200K - \$1M	10/18/10 A	Construction Documents	11/30/15	07/25/16	09/14/16	10/25/16
64	AQUACNTR.1 Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16	10/25/16
65	92670030.1 King_Chavez Arts_Athletics	MOD	> \$10M	11/02/15	Project Assessment	06/07/16	08/05/16	10/03/16	11/08/16
66	93590003.1 Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Construction Documents	03/09/16	08/10/16	09/28/16	11/08/16
67	93590050.1 Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Construction Documents	03/02/16	08/10/16	09/28/16	11/08/16
68	S9003.1 Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	Construction Documents	12/18/15	08/23/16	10/19/16	12/13/16
69	93070055.1 CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$1M - \$5M	07/31/14 A	Design Development	05/31/16	09/09/16	10/31/16	12/13/16
70	93120050.1 Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Design Development	03/10/16	09/14/16	11/07/16	12/13/16
71	90190030.1 San Diego Cooperative	MOD	> \$10M	11/02/15	Project Assessment	08/08/16	09/06/16		12/13/16
72	90090051.1 Audubon ES: Turf Field	MOD-IDIQ	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A		12/19/16
Capital Bonds - 2016 Total:			\$260,020,870						

vintets15

Capital Bond - 2017 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
73	03480030.1 Preuss	MOD	\$1M - \$5M	02/02/16	Project Assessment	08/18/16	02/13/18		01/05/17
74	02210030.1 Health Sciences High - Mid	MOD	> \$10M	02/18/16	Project Assessment	07/29/16	08/29/16	07/29/16	01/10/17
75	93150030.1 King_Chavez Academy of Excellence	MOD	<\$200K	10/26/15	Project Assessment	05/23/16	10/07/16	12/09/16	01/10/17
76	90030030.1 S.D. Global Vision ES @ Adams	MOD	> \$10M	04/04/14 A	Construction Documents	12/18/15	09/23/16	11/18/16	01/10/17
77	SOLCARPT.1 Energy Efficiency & Sustainability	ADD-DBB	> \$10M	05/08/15	Project Assessment	04/15/16	11/03/16	12/29/16	02/14/17
78	93070052.1 Kroc MS: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	11/24/14					02/24/17
79	91730051.1 Linda Vista ES: New ST Play	MOD-IDIQ	\$200K - \$1M	11/17/15	Project Assessment			01/18/17	02/28/17
80	90900030.1 Innovations Academy	MOD	<\$200K	11/02/15	Project Assessment	08/17/16	01/03/17	02/03/17	03/14/17
81	03390030.1 High Tech High	MOD	<\$200K	11/30/15	Project Assessment	09/01/16	01/18/17	03/22/17	04/25/17
82	93290030.1 Arroyo Paseo Charter High	MOD	<\$200K	01/21/16	Project Assessment	09/08/16	01/25/17	03/29/17	05/09/17
83	93290001.1 Wilson MS: Major Site Rebuild Project	NS-DBB	> \$10M	11/15/13 A	Construction Documents	03/04/16	03/01/17	04/27/17	05/23/17
84	07850030.1 High Tech High Intl	MOD	<\$200K	11/27/15	Project Assessment	10/14/16	03/02/17	03/03/17	6/5/2017
85	91210051.1 Gage ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	03/01/17					06/13/17
86	93040050.1 Correa MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Pre-Schematic Design	09/27/16	03/24/17	05/15/17	06/27/17
87	93410050.1 Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design	10/03/16	03/29/17	05/25/17	06/27/17
88	S9111.1 Home Hospital Youth Transition Student Services @ Jackson Annex	MOD-DBB	\$5M - \$10M	11/09/15	Project Assessment	10/07/16	04/20/17	06/12/17	07/25/17
89	S9320.1 Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	04/07/14 A	NTP Issued	12/01/16	05/26/17	07/17/17	08/22/17
90	93070050.1 CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	08/07/14 A	Pre-Schematic Design	03/27/17	06/23/17	08/14/17	09/19/17
91	93650030.1 Keiller Leadership Academy	MOD	<\$200K	11/03/15	Project Assessment	01/06/17	06/30/17	08/21/17	09/26/17
92	DATA1.1 DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design				10/11/17
93	90790030.1 Darnall Charter	MOD	<\$200K	01/16/17	Project Assessment	06/01/17	07/12/17		10/16/17
94	90370030.1 Albert Einstein Academies @ Brooklyn	MOD	<\$200K	08/09/16	Project Assessment	03/28/17	08/14/17	10/12/17	11/08/17
95	90130050.1 Balboa ES: WSM	MOD-DBB	\$5M - \$10M	08/16/13 A	Construction Documents	06/01/16	12/07/16	10/03/17	11/14/17
96	93460050.1 Madison HS: WSM	MOD-DBB	> \$10M	11/02/15	Project Assessment	01/03/17	07/18/17	10/03/17	11/14/17
97	93350030.1 Gompers Prep Academy: Gymnasium	PLAN	> \$10M	01/12/16	Project Assessment	01/20/17	09/21/17		12/08/17
98	S0747.1 Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	12/08/15	Project Assessment	03/16/17	08/31/17	10/23/17	12/12/17
Capital Bonds - 2017 Total:			\$218,530,230						

Capital Bond - 2018 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
99	91880052.1 I-Middle @ MacDowell MS: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/12/15					01/01/18
100	93360002.1 Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	11/29/17	01/09/18
101	93380051.1 Hoover HS: New Theater, Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14 A	Schematic Design	10/17/16	06/14/17	11/21/17	01/09/18
102	02200030.1 Museum School	MOD	\$5M - \$10M	11/10/16	Project Assessment	08/09/17	11/07/17	12/29/17	02/13/18
103	91530030.1 Iftin Charter @ Jackson	MOD	> \$10M	01/11/16	Project Assessment	02/13/17	11/03/17	11/06/17	02/26/18
104	93170050.1 Muirlands MS: WSM	MOD-DBB	> \$10M	09/21/11 A		11/23/16	07/19/17	01/29/18	03/13/18
105	93540050.1 Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	05/02/17	11/30/17	01/23/18	03/13/18
106	S9355.2 University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	01/27/16 A	03/05/18	04/17/18
107	93490050.1 Mira Mesa HS: WSM	MOD-DBB	> \$10M	02/19/16	Project Assessment	06/20/17	12/19/17	03/13/18	04/24/18
108	90750051.1 Cubberley ES: Joint Use Field	JUF-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	07/11/17	02/01/18	04/09/18	06/12/18
109	91210002.1 Gage ES: Joint-Use Field	JUF-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	07/26/17	02/19/18	04/24/18	06/26/18
110	93340050.1 Crawford HS: WSM Phase I	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	03/20/17	10/19/17	12/13/17	07/03/18
111	93560050.1 San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	10/07/16	03/31/17	05/29/18	07/10/18
112	93070056.1 CPMA @ Kroc MS: JT Use Field	MOD-DBB	<\$200K	03/09/15 A	Pre-Schematic Design	09/27/17	04/23/18	06/12/18	07/24/18
113	93500050.1 Mission Bay HS: WSM	MOD-DBB	> \$10M	12/10/15	Project Assessment	10/25/17	05/03/18	06/21/18	07/24/18
114	93250002.1 Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	02/24/15 A	Pre-Schematic Design	09/26/17	04/19/18	07/10/18	09/11/18
115	92140030.1 Tubman Village	MOD	<\$200K	05/26/16	Project Assessment	02/19/18	07/06/18		10/08/18
116	91490053.1 Horton ES: Joint Use Field	JUF-DBB	<\$200K	03/10/16	Project Assessment	02/17/17	09/07/17	08/27/18	10/09/18
Capital Bonds - 2018 Total:			\$182,694,909						



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Prop.S and Z ICOC
Construction Subcommittee
December 3 , 2015, 3.1

		AWARDED								
Capital Bond - 2019 Projects		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
117	93350030.2	Gompers Prep Academy: New Class Room Buildings	PLAN	> \$10M	11/03/15 A	NTP Issued	01/19/18	09/24/18		NTP 01/08/19
118	93360002.3	Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	05/09/18	Project Assessment			11/27/18	01/08/19
119	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	12/14/15	Project Assessment	01/19/18	08/15/18	11/19/18	01/08/19
120	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Schematic Design	11/15/17	12/05/18	01/28/19	03/12/19
121	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	06/11/19	07/23/19
122	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	11/20/15 A	NTP Issued	09/19/16	04/13/17	07/17/19	08/27/19
123	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	04/26/18	11/15/18	07/30/19	09/10/19
124	93420050.1	La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	06/22/18	01/16/19	07/23/19	09/10/19
125	93040051.1	Correia MS: WSM	MOD-DBB	\$5M - \$10M	11/09/15	Project Assessment	09/08/16	02/09/17	08/13/19	09/24/19
126	93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	02/17/17	Project Assessment	12/11/18	06/27/19	08/19/19	10/08/19
127	93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/10/19	10/22/19
128	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/03/19	10/22/19
129	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
130	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
131	91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	10/15/19	12/10/19
132	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A		01/02/17	07/19/17	10/22/19	12/10/19
133	92100050.1	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	07/12/18	12/11/18	10/28/19	12/10/19
Capital Bonds - 2019 Total:										\$139,351,725