



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate	Phase						
Capital Bond - 2017 Projects										
1	Marshall ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	03/30/16 A	09/06/16 A			01/03/17 A
2	Hearst ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	04/13/16 A	07/27/16 A			01/04/17
3	Bethune ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	05/05/16 A	09/13/16 A			01/09/17
4	Boone ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	05/23/16 A	10/11/16 A			01/09/17
5	Horton ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	04/26/16 A	09/28/16 A			01/09/17
6	Johnson ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	04/26/16 A	09/28/16 A			01/09/17
7	Millennial Tech MS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	03/30/16 A	09/28/16 A			01/09/17
8	Oak Park ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	03/30/16 A	09/28/16 A			01/09/17
9	Rolando Park ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	05/09/16 A	09/06/16 A			01/09/17
10	Clay ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$970,446	05/05/15 A	DSA Approved	05/31/16 A	09/07/16 A			01/10/17
11	Foster ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	06/27/16 A	09/28/16 A			01/11/17
12	Chesterston ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$200K - \$1M	05/13/16 A	DSA Approved	10/17/16 A	12/07/16 A			01/18/17
13	Webster ES: Slope Repair and Hardscape Improvements	EVIRO-DBB	\$244,766						12/01/16 A	01/18/17
14	Garfield ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	05/26/16 A	DSA Approved	10/28/16 A	10/28/16 A			01/19/17
15	Standley MS: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	04/27/16 A	DSA Approved	08/25/16 A	08/26/16 A			01/19/17
16	Zamorano ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	05/09/16 A	09/08/16 A			01/20/17
17	Mira Mesa HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	08/16/16 A	12/09/16 A			01/23/17
18	Walker ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	05/27/16 A	DSA Approved	10/19/16 A	10/19/16 A			01/23/17
19	Mann MS: Master Planning and Site Modernization Phase I	MOD-DBB	\$25,638,000	03/14/14 A	DSA Approved	03/09/16 A	10/17/16 A	12/09/16 A		01/24/17
20	Holmes ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	08/18/16 A	11/28/16 A			01/25/17
21	Lewis MS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	05/19/16 A	08/31/16 A			01/25/17
22	San Diego SCPA: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	05/23/16 A	10/12/16 A			01/25/17
23	Marvin ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	06/15/16 A	09/13/16 A			01/27/17
24	Franklin ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	07/11/16 A	10/12/16 A			01/30/17
25	Morse HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Approved	07/13/16 A	11/29/16 A			01/30/17
26	University HS: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$200K - \$1M	05/03/16 A	DSA Approved	09/19/16 A	10/07/16 A			01/31/17
27	Angier ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	08/03/16 A	09/28/16 A			02/06/17
28	Juarez ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/11/16 A	DSA Review	11/03/16 A	01/18/17			02/07/17
29	Brooklyn CDC: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	<\$200K	04/27/16 A	DSA Approved	12/08/16 A	12/08/16 A			02/08/17
30	Webster ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	06/28/16 A	12/20/16 A			02/08/17
31	Carver ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	06/28/16 A	12/09/16 A			02/09/17
32	Birney ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	DSA Review	10/28/16 A	01/25/17			02/15/17
33	Mann MS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	09/23/16 A	01/13/17			03/02/17
34	Toler ES: New Play Field	MOD-DBB	\$200K - \$1M	11/20/15 A	Construction Documents					03/06/17
35	Euclid ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	08/23/16 A	01/17/17			03/07/17
36	Hoover HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	08/23/16 A	01/18/17			03/07/17
37	Whitman ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/28/16 A	DSA Review	10/19/16 A	01/31/17			03/15/17
38	Jones ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	03/30/16 A	DSA Review	11/21/16 A	02/16/17			03/16/17
39	Edison ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	DSA Review	11/23/16 A	02/20/17			03/20/17
40	Muir @ Andersen: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	DSA Review	11/23/16 A	02/22/17			03/20/17
41	Crawford HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	10/05/16 A	02/01/17			03/23/17
42	Wangenheim ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	04/27/16 A	DSA Review	10/19/16 A	01/31/17			03/23/17
43	Fletcher ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	DSA Review	12/14/16 A	03/09/17			03/30/17
44	CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$1M - \$5M	07/31/14 A	DSA Approved	07/25/16 A	12/16/16 A	02/15/17		04/04/17
45	Morse HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Schematic Design	04/06/17	04/14/17			04/14/17
46	E.B. Scripps ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	12/07/16 A	Pre-Schematic Design	04/17/17	04/18/17			04/18/17
47	Linda Vista ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	Construction Documents	01/17/17	03/23/17			04/20/17
48	Wilson MS: Increment 1 Demo/Mass Grade Bldgs 100 - 400	NS-DBB	\$5M - \$10M		DSA Review	06/08/16 A	01/03/17	03/07/17		04/25/17
49	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	DSA Review	01/14/16 A	12/30/16	03/23/17		04/25/17
50	S.D. Global Vision ES Charter @ Adams: Modernization	MOD-DBB	> \$10M	04/04/10 A	DSA Review	01/14/16 A	12/30/16	03/23/17		04/25/17
51	Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	DSA Approved	10/29/15 A	03/29/16 A	03/31/17		04/25/17
52	Cubberley ES: Joint Use Field	JUF-DBB	\$200K - \$1M	11/20/15 A	Construction Documents	05/19/16 A	09/12/16 A	03/06/17		04/25/17
53	O'Farrell Community School : WSM Phase 2	MOD-DBB	\$5M - \$10M	04/01/14 A	DSA Review	09/02/16 A	02/03/17	03/22/17		04/25/17
54	Tierrasanta ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	11/28/16 A	Pre-Schematic Design	04/06/17	04/24/17			04/25/17
55	Nye ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	03/31/17	05/02/17			05/02/17
56	CPMA @ Kroc MS: JT Use Field	JUF-DBB	\$1M - \$5M	03/09/15 A	DSA Approved	09/01/16 A	11/01/16 A	02/21/17		05/09/17
57	Crawford HS: Site Modernization Phase I	MOD-DBB	\$1M - \$5M	07/15/16 A	Construction Documents			03/24/17		05/09/17
58	Lindbergh/Schweitzer ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	12/01/16	05/01/17			05/09/17
59	Morse HS: Site Modernization Phase I	MOD-DBB	\$5M - \$10M		Construction Documents			03/24/17		05/09/17
60	Twain Main: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	Design Development	01/24/17	04/18/17			05/12/17
61	Audeo Charter: WSM	MOD-DBB	\$1M - \$5M	10/29/14 A						05/16/17
62	Ross ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	05/06/16 A	Pre-Schematic Design	02/17/17	04/21/17			05/18/17
63	Emerson/Bandini ES: Interim Housing	MOD-DBB	\$200K - \$1M	11/25/15 A	Design Development	02/27/17	03/03/17	04/24/17		05/23/17



< \$200K
\$200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Project ID	Project Name	Contract Type	Amount	Start Date	Phase	Start Date	End Date	End Date	
64	93490075.1	Mira Mesa HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M	11/30/16 A	Schematic Design	03/02/17	03/15/17	05/25/17
65	93570075.1	Serra HS: Solar Photovoltaic	ENER-DB	\$5M - \$10M	11/30/16 A	Schematic Design	03/01/17	03/14/17	05/25/17
66	91250075.1	Zamorano ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	10/10/16 A	Schematic Design	03/02/17	03/15/17	05/25/17
67	92910071.1	Wegeforth ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	02/16/17	05/01/17	05/30/17
68	92610071.1	Silver Gate ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Schematic Design	02/03/17	05/05/17	06/01/17
69	92990071.1	Mt. Everest @ Wiggin: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	05/19/16 A	Pre-Schematic Design	02/22/17	05/09/17	06/07/17
70	91070071.1	Florence ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Schematic Design	02/15/17	05/10/17	06/08/17
71	90850052.1	Dewey ES: New Play Field	MOD-DBB	\$200K - \$1M	10/30/15 A				06/13/17
72	91210002.1	Gage ES: Joint-Use Field	JUF-DBB	\$1M - \$5M	01/08/16 A	Construction Documents	11/15/16 A	02/15/17	05/04/17
73	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	12/01/16 A	05/02/17
74	90550071.1	Carson ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Design Development	02/20/17	05/16/17	06/14/17
75	90750071.1	Cubberley ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	05/06/16 A	Pre-Schematic Design	02/21/17	05/15/17	06/14/17
76	91670071.1	Lafayette ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A		01/20/17	05/01/17	06/14/17
77	90110071.1	Baker ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A		01/05/17	04/18/17	06/15/17
78	90040071.1	Alcott ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	03/18/16 A	DSA Review	11/18/16 A	04/27/17	06/19/17
79	93130071.1	Marston MS: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$5M - \$10M	05/06/16 A	Pre-Schematic Design	02/27/17	05/22/17	06/20/17
80	91790071.1	Loma Portal ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	03/21/17	05/26/17	06/21/17
81	91410071.1	Hawthorne ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A		01/30/17	05/09/17	06/22/17
82	92530071.1	Sequoia ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A		01/30/17	05/09/17	06/22/17
83	92970071.1	Whittier ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	04/20/16 A	Pre-Schematic Design	02/21/17	05/25/17	06/23/17
84	03480030.1	Preuss - Science Lab	MOD-DBB	\$1M - \$5M	02/17/16 A	Construction Documents	03/07/17	04/23/18	06/16/17
85	92350075.1	Penn ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	01/03/17	Project Assessment	05/30/17	06/30/17	06/30/17
86	92690071.1	Sunset View ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Schematic Design	03/24/17	06/05/17	07/03/17
87	93320071.1	Clairemont ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$5M - \$10M	04/15/16 A	Pre-Schematic Design	03/15/17	06/07/17	07/06/17
88	90210071.1	Bay Park ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/27/16 A	Pre-Schematic Design	03/22/17	06/12/17	07/13/17
89	92030071.1	McKinley ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Design Development	02/15/17	05/12/17	07/13/17
90	90430071.1	Cadman ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	03/18/16 A	DSA Review	12/12/16 A	05/17/17	07/17/17
91	92770071.1	Toler ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	<\$200K	06/02/16 A	Pre-Schematic Design	03/30/17	06/22/17	07/21/17
92	91030071.1	Field ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Construction Documents	03/03/17	06/12/17	07/26/17
93	91690071.1	La Jolla ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Construction Documents	03/03/17	06/12/17	07/26/17
94	93400071.1	Kearny HS: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$5M - \$10M	06/21/16 A	NTP Issued	05/08/17	07/26/17	07/27/17
95	90730071.1	Crown Point ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	<\$200K	04/13/16 A	Pre-Schematic Design	04/07/17	06/30/17	07/31/17
96	91550071.1	Jefferson ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/06/16 A	Schematic Design	04/03/17	06/28/17	08/07/17
97	92250071.1	Ocean Beach ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	04/26/17	07/20/17	08/17/17
98	92270071.1	Pacific Beach ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Design Development	03/28/17	07/06/17	08/18/17
99	93040050.1	Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Construction Documents	11/28/16 A	04/28/17	07/11/17
100	93030071.1	Challenger ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$5M - \$10M	04/01/16 A	Schematic Design	03/31/17	07/11/17	08/23/17
101	93240071.1	Roosevelt MS: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	03/30/17	06/26/17	08/23/17
102	92870071.1	Washington ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$200K - \$1M	04/12/16 A	Schematic Design	03/31/17	06/27/17	08/24/17
103	92490071.1	Rowan ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	04/04/17	06/29/17	08/28/17
104	92550071.1	Sessions ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	04/01/16 A	Pre-Schematic Design	04/20/17	07/24/17	09/06/17
105	90410071.1	Cabrillo ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	02/29/16 A	Pre-Schematic Design	05/16/17	08/09/17	09/07/17
106	90800071.1	Dana MS: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	05/18/17	08/11/17	09/11/17
107	90600071.1	Chavez ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/12/16 A	Pre-Schematic Design	04/18/17	07/14/17	09/12/17
108	93460071.1	Madison HS: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$5M - \$10M	09/20/16 A	Pre-Schematic Design	04/13/17	08/21/17	09/12/17
109	93260052.1	Taft MS: Joint Use Field	JUF-DBB	\$1M - \$5M	04/27/11 A		11/28/16	05/16/17	07/26/17
110	93290001.3	Wilson MS: Increment 2 Const. Bldgs. 100 through 400	NS-DBB	> \$10M		DSA Review	06/08/16 A	05/19/17	07/12/17
111	93190070.1	O'Farrell CHRTR: HVAC 2000 Academic Support Spaces	HVAC-CS-IDIQ	\$1M - \$5M	09/08/16 A	Pre-Schematic Design	05/02/17	07/28/17	09/18/17
112	90230071.1	Barnard @ Bayview ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	03/18/16 A	Pre-Schematic Design	03/30/17	07/28/17	09/25/17
113	90850071.1	Dewey ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	<\$200K	02/29/16 A	Pre-Schematic Design	06/05/17	08/28/17	09/26/17
114	91620071.1	Kimbrough ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Schematic Design	05/01/17	07/28/17	09/26/17
115	93540071.1	Point Loma HS: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	05/26/16 A	Pre-Schematic Design	05/30/17	08/31/17	09/29/17
116	92790071.1	Torrey Pines ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	03/18/16 A		03/21/17	08/24/17	10/09/17
117	91730051.1	Linda Vista ES: Joint Use Field	JUF-DBB	\$200K - \$1M		DSA Review	12/12/16 A	02/10/17	08/23/17
118	91850071.1	Perkins ES: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$1M - \$5M	04/15/16 A	Pre-Schematic Design	05/16/17	08/11/17	10/10/17
119	93040071.1	Correia MS: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$200K - \$1M	11/09/16 A	Pre-Schematic Design	06/19/17	09/12/17	10/11/17
120	DATA1.1	DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design			10/11/17
121	93170071.1	Muirlands: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	10/05/16 A	Pre-Schematic Design	05/19/17	08/29/17	10/13/17
122	93380051.1	Hoover HS: New Theater- Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14 A	DSA Review	11/22/16 A	07/13/17	08/29/17
123	S9153.1	Jackson Annex @ Jackson: Student Services Site Modernization	MOD-DBB	\$1M - \$5M	01/12/16 A	Construction Documents	03/27/17	08/11/17	10/12/17
124	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	07/23/15 A	10/02/17
125	90290071.1	Bird Rock ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	03/18/16 A	Pre-Schematic Design	04/19/17	09/25/17	11/15/17
126	91880052.1	I-Middle @ MacDowell MS: Joint Use Field	JUF-IDIQ	\$1M - \$5M	01/03/17	Project Assessment	09/06/17	12/06/17	12/07/17
127	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	> \$10M	11/20/15 A	Schematic Design	06/16/17	09/11/17	10/31/17
128	91490053.1	Horton ES: Joint Use Field	JUF-DBB	\$1M - \$5M	01/18/16 A	Pre-Schematic Design	04/25/17	06/29/17	10/31/17

Capital Bonds - 2017 Total: \$424,860,406



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2018 Projects										
129	91230051.1 Bethune ES: New Play Field	MOD-DBB	\$200K - \$1M		10/30/15 A					01/02/18
130	91750053.2 Lindbergh/Schweitzer ES: New Play Field	MOD-DBB	<\$200K		01/08/16 A					01/02/18
131	92530051.1 Sequoia ES: New Play Field	MOD-DBB	\$1M - \$5M		11/30/15 A					01/02/18
132	92010052.1 Hickman ES: New Play Field	MOD-DBB	\$200K - \$1M		10/06/15 A					01/08/18
133	90330052.1 Boone ES: New Play Field	MOD-DBB	\$200K - \$1M		11/30/15 A	Pre-Schematic Design	05/01/17	08/22/17	11/21/17	01/09/18
134	93350030.1 Gompers Prep Academy: Gymnasium	MOD-DBB	> \$10M		03/09/16 A	Construction Documents	04/10/17	09/15/17	11/20/17	01/09/18
135	90130050.1 Balboa ES: WSM	MOD-DBB	> \$10M		10/22/15 A	Design Development	04/20/17	10/18/17	12/11/17	01/23/18
136	90090051.1 Audubon ES: Joint Use Field	JUF-IDIQ	\$200K - \$1M		10/20/16 A	Pre-Schematic Design	08/07/17	10/31/17	01/04/18	02/13/18
137	91650053.1 Knox MS: Acoustical Study	MOD-DBB	<\$200K		02/21/17	Project Assessment	09/26/17	12/12/17	01/09/18	02/13/18
138	92290053.1 Paradise Hills ES Joint Use Field	JUF-DBB	\$200K - \$1M		03/24/17	Project Assessment	08/09/17	08/28/17	10/25/17	02/13/18
139	93070050.1 CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M		07/29/14 A	Schematic Design	06/12/17	10/27/17	01/11/18	02/27/18
140	91470051.1 Holmes ES Joint Use Field	JUF-DBB	\$200K - \$1M		01/05/17	Project Assessment	09/27/17	10/16/17	02/20/18	02/27/18
141	93360002.3 Henry HS: Practice Field	MOD-IDIQ	\$200K - \$1M		10/10/17	Project Assessment				03/27/18
142	93490050.1 Mira Mesa HS: WSM	MOD-DBB	> \$10M		03/09/16 A	Design Development	06/23/17	12/18/17	02/06/18	03/27/18
143	93160053.1 Montgomery MS: HVAC/ADA	MOD-DBB	<\$200K		12/16/16	Project Assessment	07/07/17	10/05/17	12/28/17	03/27/18
144	91770050.1 Logan/Memorial ES: WSM Phase I (TK-6 and 7-8)	MOD-DBB	> \$10M		11/24/14 A	Design Development	06/26/17	01/02/18	02/22/18	04/24/18
145	02200030.1 Museum School	MOD-DBB	\$5M - \$10M		01/24/17	Project Assessment	11/02/17	02/05/18	03/27/18	05/08/18
146	93340002.1 Crawford HS: Site Modernization Phase II	NS-DBB	\$5M - \$10M		12/05/11 A	Schematic Design	11/27/17	03/08/18	04/19/18	05/22/18
147	93420051.1 La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M		01/02/14 A	Pre-Schematic Design	07/21/17	02/15/18	04/06/18	05/22/18
148	93500050.1 Mission Bay HS: WSM	MOD-DBB	> \$10M		01/06/16 A	Schematic Design	08/29/17	03/08/18	04/19/18	05/22/18
149	93570001.1 Serra HS: New Classroom Building And Site Improvements	MOD-DBB	> \$10M		11/25/15 A	Schematic Design	07/13/17	01/31/18	04/19/18	05/22/18
150	90770051.1 Curie ES: Joint Use Field	JUF-DBB	\$200K - \$1M		01/03/17	Project Assessment	10/20/17	02/21/18	04/24/18	06/12/18
151	S9342.1 La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M		08/22/11 A	Pre-Schematic Design	07/14/17	02/06/18	04/10/18	06/12/18
152	93540053.1 Point Loma HS: MDF Building and Infrastructure	MOD-DBB	\$1M - \$5M		05/02/16	Project Assessment	08/03/17	02/27/18	05/16/18	06/26/18
153	03760030.1 Urban Discovery Charter	MOD-DBB	<\$200K		02/15/17	Project Assessment	12/01/17	04/19/18	05/22/18	06/26/18
154	93560050.1 San Diego HS: WSM	MOD-DBB	> \$10M			Pre-Schematic Design	08/30/17	02/21/18	05/29/18	07/10/18
155	92140030.1 Tubman Village	MOD-DBB	<\$200K		09/16/16 A	NTP Issued	12/27/17	04/13/18	06/04/18	07/12/18
156	S0747.1 Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M		11/23/15 A	Pre-Schematic Design	10/18/17	04/20/18	06/21/18	07/24/18
157	93150030.1 King Chavez Academy of Excellence	MOD-DBB	<\$200K			Pre-Schematic Design	02/01/18	05/01/18	06/20/18	07/24/18
158	92670030.1 King Chavez Arts Athletics	MOD-DBB	> \$10M		06/01/16 A	Design Development	07/21/17	05/04/18	07/02/18	08/07/18
159	93400050.1 Kearny HS: WSM	MOD-DBB	> \$10M		08/01/16	Project Assessment	10/18/17	05/08/18	06/28/18	08/14/18
160	90190030.1 San Diego Coop: Classroom Building	MOD-DBB	> \$10M			Construction Documents	09/04/17	06/18/18		08/14/18
161	S9320.1 Pacific Beach MS: WSM Project	MOD-DBB	> \$10M		06/19/14 A	Pre-Schematic Design	11/20/17	05/30/18	07/16/18	09/11/18
162	90930052.1 Encanto ES: Joint Use Field	JUF-DBB	\$1M - \$5M		07/24/16 A	Construction Documents	01/31/17	05/01/17	08/27/18	10/09/18
163	02210030.1 Health Sciences High - Mid	MOD-DBB	> \$10M		03/16/17	Project Assessment	03/29/18	06/29/18	08/20/18	10/09/18
164	02210031.1 Health Sciences TI &FFE	MOD-DBB	<\$200K		07/06/17	Project Assessment	10/19/17	06/21/18	08/22/18	10/09/18
165	93410050.1 Millennial Tech: WSM Phase I	MOD-DBB	\$5M - \$10M		02/07/14 A	Pre-Schematic Design	02/02/18	06/28/18	08/27/18	10/09/18
166	AQUACNTR.1 Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M		01/09/17	Project Assessment	01/30/18	06/27/18	08/17/18	10/09/18
167	90370030.1 Albert Einstein Academies Charter @ Brooklyn: Modernization	MOD-DBB	<\$200K		01/01/21	Project Assessment	03/28/18	08/14/18	10/12/18	11/08/18
168	93290030.1 Arroyo Paseo Charter High	MOD-DBB	<\$200K		12/01/16	Project Assessment	03/22/18	08/08/18	10/10/18	11/13/18
169	93540050.1 Point Loma HS: WSM	MOD-DBB	> \$10M		07/07/14 A	Design Development	11/09/17	07/27/18	10/03/18	11/13/18
170	91530030.1 Ifin Charter @ Jackson: Modernization	MOD-DBB	> \$10M		03/25/16 A	Schematic Design	02/23/18	08/30/18	10/30/18	12/11/18
171	90900030.1 Innovations Academy	MOD-DBB	\$5M - \$10M		08/21/17	Project Assessment	05/17/18	08/16/18	10/18/18	12/11/18
172	92430052.1 Rolando Park ES: Joint Use Field	MOD-DBB	<\$200K		10/02/17	Project Assessment	06/05/18	09/04/18	10/31/18	12/11/18
Capital Bonds - 2018 Total:			\$356,567,144							

ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2019 Projects										
173	92630053.1 Spreckels ES: Joint Use	JUF-DBB	\$1M - \$5M		01/03/17	Project Assessment	07/06/18	10/04/18	12/07/18	01/22/19
174	93650030.1 Keiller Leadership Academy	MOD-DBB	<\$200K		11/15/17	Project Assessment	08/06/18	11/20/18	01/08/19	02/26/19
175	93250002.1 Standley MS: Joint Use Field	JUF-DBB	<\$200K		01/03/17	Project Assessment	05/22/18	02/08/19	04/05/19	05/14/19
176	91770051.1 Logan/Memorial ES: WSM Phase II (9-12)	MOD-DBB	> \$10M		11/24/14 A	Schematic Design	06/06/18	12/28/18	04/08/19	05/28/19
177	90590003.1 Central ES: Major Site Rebuild Project	NS-DBB	> \$10M		01/15/14 A	Pre-Schematic Design	11/16/17	10/30/18	07/16/19	07/23/19
178	93460050.1 Madison HS: WSM	MOD-DBB	> \$10M		01/18/17	Project Assessment	03/29/18	11/15/18	07/09/19	08/27/19
179	90190031.1 San Diego Coop: Multi-Purpose Bldg	MOD-DBB	<\$200K			Pre-Schematic Design	10/08/18	05/17/19		08/27/19
180	93350031.1 Gompers Prep Academy: New Classroom Buildings	MOD-DBB	> \$10M		05/15/17	Project Assessment	10/22/18	06/28/19	09/02/19	10/22/19
181	90110050.1 Baker ES: WSM Project	MOD-DBB	\$5M - \$10M		08/03/17	Project Assessment	07/12/18	01/10/19	09/20/19	11/12/19
182	90950050.1 Euclid ES: WSM	MOD-DBB	\$1M - \$5M		08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
183	93670050.1 Farb MS: WSM	MOD-DBB	> \$10M		03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
184	93160050.1 Montgomery MS: WSM	MOD-DBB	> \$10M		05/06/14 A	Pre-Schematic Design	12/31/18	07/01/19	10/22/19	11/12/19
Capital Bonds - 2019 Total:			\$155,017,524							