



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
Capital Bond - 2014 Projects		Type	BID Estimate							
1	91560002.1	Jerabek ES: Portable Removal (4)	MOD-IDIQ	\$68,171					01/13/14 A	
2	93320001.1	Clairemont HS: Academy of Business & Technology (AOBT)	CTE-DBB	\$5,786,193	09/24/10 A	DSA Approved	10/03/11 A	04/26/12 A	01/30/14 A	03/11/14 A
3	90800051.1	Dana MS: F&I New ST Baseball Fields	MOD-IDIQ	\$1,392,113						03/26/14 A
4	90910001.1	Emerson Bandini ES New Synthetic Turf	MOD-IDIQ	\$403,592						03/28/14 A
5	91190002.1	Fulton ES New Synthetic Turf	MOD-IDIQ	\$674,253						03/31/14 A
6	93560001.1	San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1,800,000	10/08/10 A	DSA Approved	06/21/13 A	12/31/13 A	03/24/14 A	04/29/14
7	FS005.1	Bell MS: WSM Project	MOD-DBB	\$19,734,800	04/30/07 A	DSA Approved	09/13/11 A	09/05/12 A	04/16/14 A	05/13/14
8	S0321.1	Pershing MS: WSM Project	MOD-DBB	\$14,832,000	01/25/11 A	DSA Approved	07/16/13 A	12/16/13 A	04/15/14 A	05/13/14
9	93550006.1	University City HS: Athletic Facilities & Parking Lot	MOD-DBB	> \$10M	09/22/10 A	DSA Approved	11/19/13 A	04/01/14 A	04/22/14 A	05/27/14
10	93550006.2	University City HS: Turf Fields	MOD-DBB	\$200K - \$1M	07/12/13 A	DSA Approved	12/05/13 A	02/14/14 A	04/22/14 A	05/27/14
11	S0093.2	Encanto ES: Site Modernization	MOD-DBB	\$5M - \$10M	09/28/09 A	DSA Approved	09/12/13 A	02/18/14 A	05/09/14	06/10/14
12	90950002.2	Euclid ES: Special Ed Remodel	MOD-DBB	\$200K - \$1M	11/01/12 A	DSA Approved	10/02/13 A	02/28/14 A	05/02/14	06/10/14
13	DATA1.1	DC-1 @ Ed Center Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A					07/01/14
14	92000051.1	Salk ES: Solar Panel Carport	MOD-DBB	\$1M - \$5M	05/07/13 A	DSA Approved	01/09/14 A	02/13/14 A	05/29/14	07/08/14
15	90730002.1	Crown Point ES: Move 1 Relo from MBHS	MOD-IDIQ	<\$200K		Construction Documents	04/18/14	04/18/14	06/19/14	07/22/14
16	92550002.1	Sessions ES: Move 1 Relo from MBHS	MOD-IDIQ	<\$200K	02/10/14 A	Construction Documents	04/18/14	04/18/14	06/19/14	07/22/14
17	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	11/12/10 A	DSA Review	11/06/13 A	06/02/14	07/16/14	09/09/14
18	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A	DSA Review	11/06/13 A	06/02/14	07/16/14	09/09/14
19	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$5M - \$10M	05/17/11 A	Construction Documents	01/31/14 A	07/07/14	08/29/14	10/14/14
20	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	08/23/11 A	Construction Documents	01/31/14 A	07/07/14	08/29/14	10/14/14
Capital Bonds - 2014 Total:				\$97,790,049						

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
Capital Bond - 2015 Projects		Type	BID Estimate							
21	90230052.1	Barnard @ Bayview Terrace ES: WSM Phase I	MOD-DBB	\$1M - \$5M	03/03/14 A	Pre-Schematic Design	09/22/14	10/17/14	12/11/14	01/27/15
22	93190003.1	O'Farrell ES: Track and Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A					02/02/15
23	FS006.1	Clark MS: WSM Project	MOD-DBB	\$5M - \$10M	01/08/07 A	Construction Documents	05/07/14	11/03/14	12/19/14	02/10/15
24	S9319.1	O'Farrell Community School: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	11/09/10 A	DSA Review	04/18/14 A	10/20/14	12/24/14	02/10/15
25	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$200K - \$1M			10/28/14	02/10/15		02/24/15
26	93160002.1	Montgomery MS: Restroom ADA Upgrades and JUA with City Of SD	MOD-DBB	\$200K - \$1M	10/19/12 A	DSA Approved	03/05/13 A	03/27/13 A	01/15/15	02/24/15
27	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$1M - \$5M	07/01/13 A	Construction Documents	08/01/14	02/09/15	05/07/15	05/12/15
28	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A	Construction Documents	07/21/14	03/26/15	05/15/15	07/14/15
29	90090050.1	Audubon ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	04/27/11 A	Construction Documents	07/21/14	03/25/15	05/15/15	07/14/15
30	93260052.1	Taft MS: Turf Field	MOD-DBB	\$1M - \$5M	04/27/11 A	Construction Documents	07/23/14	03/26/15	05/15/15	07/14/15
31	93260050.1	Taft MS: WSM and Joint-Use Field	MOD-DBB	> \$10M	04/27/11 A	Construction Documents	07/23/14	03/26/15	05/15/15	07/14/15
32	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	04/15/09 A	DSA Approved	06/06/12 A	01/16/13 A	06/18/15	07/28/15
33	93040050.2	Correia MS: Lighting & Field Phase I	MOD-DBB	\$1M - \$5M	05/07/13 A	Pre-Schematic Design	11/03/14	05/01/15	06/23/15	08/11/15
34	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$5M - \$10M	08/13/13 A	Schematic Design	10/31/14	04/29/15	06/24/15	08/11/15
35	93560003.4	San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	09/28/10 A	Pre-Schematic Design	11/10/14	05/29/15	07/07/15	09/08/15
36	90130050.1	Balboa ES: WSM	MOD-DBB	\$1M - \$5M	08/16/13 A	Pre-Schematic Design	11/10/14	05/08/15	08/07/15	09/09/15
37	91300051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$1M - \$5M	09/18/13 A	Design Development	01/14/15	07/30/15	08/31/15	10/06/15
38	SOLCARPT.1	Solar Carport Project	ADD-DBB	> \$10M	01/09/14	Project Assessment	12/16/14	07/08/15	08/27/15	10/13/15
39	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Pre-Schematic Design	02/08/15	07/29/15	09/02/15	10/27/15
40	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	01/14/15	07/28/15	09/18/15	10/27/15
41	93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M	08/12/13 A	Pre-Schematic Design	12/29/14	06/19/15	09/18/15	10/27/15
42	93170050.1	Muirlands MS: WSM	MOD-DBB	\$5M - \$10M	09/21/11 A	Design Development	11/21/14	07/29/15	09/18/15	10/27/15
43	90590051.1	Central ES: Reality Changers Phase I	MOD-DBB	\$200K - \$1M	02/10/14	Project Assessment	01/20/15	08/07/15	09/29/15	11/10/15
44	S0747.1	Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	02/19/15	08/05/15	09/30/15	11/10/15
45	93240003.1	Roosevelt MS: Interim Housing Project	MOD-DBB	<\$200K	06/09/14	Project Assessment			09/22/15	11/10/15
46	93660002.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$200K - \$1M	01/13/14 A	Pre-Schematic Design	03/30/15	09/23/15	11/13/15	12/08/15
47	93380051.1	Hoover HS: 3 Story Classroom Bldg	MOD-DBB	> \$10M	03/05/14 A	Pre-Schematic Design	02/19/15	08/28/15	10/27/15	12/08/15
48	93120050.1	Mann MS: WSM	MOD-DBB	> \$10M	12/15/11 A	Pre-Schematic Design	01/30/15	08/19/15	10/09/15	12/08/15
49	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	02/17/15	09/03/15	10/26/15	12/08/15
50	TURF1.1	Various Sites: Year-1 Syn. Turf Program	MOD-IDIQ	\$5M - \$10M	01/30/14	Project Assessment	03/31/15	08/25/15		12/08/15
Capital Bonds - 2015 Total:				\$185,183,211						



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Capital Bond - 2016 Projects		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
51	91360050.1	Hancock ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	03/04/15	11/10/15	12/29/15	01/12/16
52	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	01/16/15	09/11/15	11/02/15	01/12/16
53	92060050.1	Miller ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	03/04/15	11/10/15	12/29/15	01/12/16
54	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	MOD-DBB	\$1M - \$5M	03/31/14	Project Assessment	04/21/15	09/16/15	11/05/15	01/12/16
55	S0076.1	Magnolia @ Cleveland: WSM	MOD-DBB	\$1M - \$5M	05/01/14	Project Assessment	04/09/15	01/07/16	02/16/16	04/12/16
56	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$1M - \$5M	10/18/10 A	Pre-Schematic Design	05/11/15	12/31/15	02/17/16	04/12/16
57	91710050.1	Lee ES: WSM	MOD-DBB	\$1M - \$5M	05/11/11 A	Pre-Schematic Design	06/29/15	01/20/16	03/11/16	04/26/16
58	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	04/07/14 A	Pre-Schematic Design	06/24/15	01/18/16	03/09/16	04/26/16
59	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	03/22/11 A	Pre-Schematic Design	12/15/14	09/14/15	03/17/16	04/26/16
60	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	\$5M - \$10M	01/20/14 A	Pre-Schematic Design	03/05/15	09/22/15	03/15/16	04/26/16
61	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	05/01/14	Project Assessment	03/23/15	12/17/15	03/22/16	05/10/16
62	TURF2.1	Various Sites: Year-2 Syn. Turf Program	MOD-IDIQ	\$5M - \$10M	05/14/14	Project Assessment	09/09/15	02/10/16		5/10/2016
63	90800051.2	Dana MS: F&I New ST Fields Phase II	MOD-IDIQ	<\$200K	10/22/14	Project Assessment	09/23/15	02/25/16		05/24/16
64	93280050.1	Wangenheim MS: WSM	MOD-DBB	\$5M - \$10M	08/04/14	Project Assessment	07/13/15	02/04/16	04/07/16	05/24/16
65	92350050.1	Penn ES: WSM	MOD-DBB	\$1M - \$5M	05/01/14	Project Assessment	06/17/15	01/08/16	04/21/16	06/14/16
66	S9332.1	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Construction Documents	07/01/14	02/19/15	07/22/16	09/13/16
67	S9111.1	Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	04/27/11 A	Pre-Schematic Design	08/07/15	02/18/16	07/26/16	09/13/16
68	91850051.1	Perkins ES: Land Acq Project	MOD-DBB	> \$10M	04/01/14	Project Assessment	11/20/15	06/15/16	08/05/16	09/27/16
69	93520002.2	Morse HS: New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M	04/01/14 A	Pre-Schematic Design	12/16/15	07/11/16	08/10/16	10/11/16
70	93340050.1	Crawford HS: WSM	NS-DBB	> \$10M	12/05/11 A	Pre-Schematic Design	12/10/15	07/15/16	09/06/16	10/25/16
Capital Bonds - 2016 Total:				\$157,429,820						

Capital Bond - 2017 Projects		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
71	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	Construction Documents	05/06/14	10/30/14	11/16/16	01/10/17
72	93290001.1	Wilson MS: Major Site Rebuild Project	NS-DBB	\$5M - \$10M	11/15/13 A	Pre-Schematic Design	10/13/15	09/06/16	11/10/16	01/10/17
73	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	03/31/16	10/13/16	01/18/17	02/28/17
74	93570050.1	Serra HS: WSM Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	04/01/16	11/18/16	01/18/17	02/28/17
75	93040050.1	Correia MS: Athletic Facilities Phase II	MOD-DBB	\$5M - \$10M	08/13/15	Project Assessment	06/15/16	01/09/17	03/02/17	04/11/17
76	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	12/14/10 A	Pre-Schematic Design	03/29/16	12/27/16	02/15/17	04/11/17
77	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	09/24/10 A	Pre-Schematic Design	06/21/16	01/06/17	03/06/17	04/25/17
78	90230050.1	Barnard @ Bayview Terrace ES: WSM Phase II	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	03/27/17	05/09/17
79	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	10/10/10 A	Pre-Schematic Design	07/11/16	02/02/17	03/27/17	05/09/17
80	91110050.1	Foster ES: WSM	MOD-DBB	\$1M - \$5M	11/03/14	Project Assessment	05/12/16	02/15/17	04/06/17	05/23/17
81	93360002.3	Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	04/21/10 A	DSA Approved	06/07/12 A	05/27/14 A	04/18/17	05/23/17
82	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	05/27/14 A	04/18/17	05/23/17
83	93360051.1	Henry HS: New Classroom Bldg	MOD-DBB	> \$10M	10/25/13 A	Pre-Schematic Design	03/31/15	09/24/15	04/28/17	06/13/17
84	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	05/18/15	Project Assessment	09/02/16	03/20/17	05/09/17	06/27/17
85	S9037.1	Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/19/16	06/02/17	07/11/17
86	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	10/14/16	04/07/17	05/30/17	07/11/17
87	93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	06/20/17	08/08/17
88	93110050.1	Lewis MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	06/20/17	08/08/17
89	91770050.1	Logan ES: WSM	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	02/03/17	06/20/17	08/08/17
90	91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/25/17	09/12/17
91	93380052.1	Hoover HS: New Athletic Joint Use	MOD-DBB	\$1M - \$5M	12/02/15	Project Assessment	11/07/16	06/05/17	08/01/17	09/12/17
92	93380003.1	Hoover HS: Site Modernization Project	MOD-DBB	> \$10M	04/14/14	Project Assessment	02/23/15	09/11/15	08/01/17	09/12/17
93	91750050.1	Lindbergh/Schweitzer ES: WSM	MOD-DBB	> \$10M	08/10/15	Project Assessment	07/19/16	02/10/17	07/25/17	09/12/17
94	92910050.1	Wegeforth ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/25/17	09/12/17
95	90610050.1	Chesterton ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	08/15/17	09/26/17
96	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	09/08/08 A	Pre-Schematic Design	06/07/16	12/29/16	08/15/17	09/26/17
97	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	08/15/17	09/26/17
98	91190050.1	Fulton ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
99	93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	08/11/14	Project Assessment	12/10/15	06/30/16	08/30/17	10/10/17
100	92270050.1	Pacific Beach ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
101	93040051.1	Correia MS WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	07/19/16	12/16/16	09/12/17	10/24/17
102	93250050.1	Standley MS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
103	92770050.1	Toler ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
104	91470050.1	Holmes ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/25/17	11/14/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

105	93620050.1	Twain HS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/03/17	11/14/17
106	92840050.1	Vista Grande ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/20/17	11/14/17
107	93420050.1	La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	08/18/16	04/12/17	10/31/17	12/12/17
108	90050050.1	Muir @ Anderson: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/23/17	12/12/17
109	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/16/17	12/12/17

Capital Bonds - 2017 Total: \$291,313,379