



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

PPO Project Management Report Contract Awards

Capital Bond - 2014 Projects		Type	AWARDED	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate						
1	90090001.1	Audubon ES: Slope Repair	MRR	\$247,150	08/05/11 A			12/09/13 A	01/28/14 A
2	90750002.1	Cubberley ES: Assess/Repair/Correct CMP & Related Drainage Issue	MRR	\$185,310	04/16/12 A			12/09/13 A	01/28/14 A
3	21644.1	Madison HS: Tennis Court Repair	MRR	\$19,900					03/17/14 A
4	20938.1	Standley MS 12kv Service, substations and cable replacement	MRR	\$850,500					04/08/14 A
5	12057.1	Hamilton ES: Irrigation System Upgrade	MRR	\$389,640	09/01/14				04/11/14 A
6	12340.1	Clark MS: Exterior Paint	RR	\$219,000				04/17/14 A	05/27/14 A
7	14657.1	Challenger MS: Exterior Paint	RR	\$72,000				03/28/14 A	06/10/14 A
8	12335.1	Correia MS: Exterior Paint	RR	\$70,000				03/28/14 A	06/10/14 A
9	14629.1	De Portola: Exterior Paint	RR	\$113,800				05/07/14 A	06/10/14 A
10	93670051.1	Farb MS: Exterior Paint	RR	\$79,400				04/25/14 A	06/10/14 A
11	14630.1	Kearny HS: Exterior Paint	RR	\$227,000				05/07/14 A	06/10/14 A
12	11569.1	Scripps Ranch HS: Exterior Paint	RR	\$316,849				04/25/14 A	06/10/14 A
13	93560051.1	SDHS: Exterior Paint	RR	\$174,000				05/15/14 A	06/10/14 A
14	12342.1	Morse HS: Exterior Paint	RR	\$239,000				05/15/14 A	06/24/14 A
15	12344.1	Serra HS: Exterior Paint	RR	\$162,000				05/21/14 A	06/24/14 A
16	22950.1	Lincoln HS: Electrical Repair 600 Building	MRR	\$30,000	09/01/14				07/07/14 A
17	16869.1	Ocean Beach: Exterior Paint	RR	\$92,450				06/20/14 A	07/29/14 A
18	17073.1	Carver ES: Landscape Upgrades	MRR	\$28,158				12/05/14	08/04/14 A
19	16316.1	Lewis MS: Exterior Paint	RR	\$89,700				07/25/14 A	09/09/14 A
20	93280051.1	Wangenheim MS: Grounds Renovation	MRR	\$200K - \$1M	07/01/14			09/03/14	09/10/14
21	14102.1	Dailard ES: Slope Erosion Repair	MRR	\$200K - \$1M	06/25/14 A			12/05/14	12/12/14
22	22436.1	Ericson ES: Replacement of Main Electrical Switchboard	MRR	<\$200K	04/11/14 A			10/27/14	12/12/14
Capital Bonds - 2014 Total:				\$4,435,556					

Capital Bond - 2015 Projects		Type	AWARDED	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate						
23	14650.1	EB Scripps: Exterior Paint	RR	<\$200K	09/01/14			11/03/14	02/02/15
24	16203.1	Mt Everest Academy: Heater Replacement	MRR	<\$200K	02/02/15			03/12/15	03/19/15
25	92630001.1	Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion	MRR	<\$200K	06/10/13 A			02/11/15	03/24/15
26	16205.1	Adams ES: Heater Replacement	MRR	<\$200K	02/02/15			04/06/15	04/13/15
27	16208.1	Curie ES: Heater Replacement	MRR	<\$200K	09/01/14			11/03/14	05/01/15
28	16320.1	Crawford HS: Exterior Paint	RR	<\$200K	09/01/14			10/23/14	05/04/15
29	93100001.1	CPMA: Roof & HVAC Replacement Bldgs 100-400	MRR	\$1M - \$5M	09/26/11 A	12/19/14	02/23/15	05/20/15	05/26/15
30	91070051.1	Florence: MRR Irrigation	MRR	\$200K - \$1M	05/16/14 A			09/03/14	06/01/15
31	16070.1	Miramar Ranch: HVAC System Controls	MRR	<\$200K	10/01/14			12/05/14	06/01/15
32	22525.1	Valencia Park ES: Irrigation and Landscape	MRR	\$200K - \$1M	06/12/14 A				06/08/15
33	91270001.1	Grant ES: Develop Erosion Control Plan	MRR	\$200K - \$1M	02/27/14 A			08/03/15	08/18/15
34	16708.1	Spreckels ES: Rain Gutter Replacement	MRR	<\$200K	10/02/14			11/10/14	10/01/15
35	18691.1	Challenger MS: Concrete Repair and Replace	MRR	\$200K - \$1M	10/03/14 A			09/25/15	10/02/15
36	18697.1	Ericson ES: Concrete Repair and Replace	MRR	<\$200K	10/03/14 A			09/25/15	10/02/15
37	18698.1	Hickman ES: Concrete Repair and Replace	MRR	<\$200K	10/03/14 A			09/25/15	10/02/15
Capital Bonds - 2015 Total:				\$6,023,439					

Capital Bond - 2016 Projects		Type	AWARDED	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate						
38	14580.1	DePortola ES: Roof & HVAC Replacement	MRR	\$1M - \$5M		08/18/15	11/20/15	01/06/16	02/23/16
39	14582.1	Edison ES: Roof & HVAC Replacement	MRR	\$1M - \$5M		08/18/15	11/20/15	01/06/16	02/23/16
40	14586.1	Miramar Ranch: Roof & HVAC Replacement	MRR	\$1M - \$5M		08/18/15	11/20/15	01/06/16	02/23/16
41	14584.1	Wangenheim MS: Roof & HVAC Replacement	MRR	\$1M - \$5M		08/18/15	11/20/15	01/06/16	02/23/16
42	22582.1	Correia MS: Roof & HVAC Replacement	MRR	\$1M - \$5M	10/01/14	07/17/15	07/23/15	07/31/15	03/29/16
43	93100001.2	CPMA: Roof & HVAC Replacement 500-800	MRR	\$1M - \$5M	10/01/14	08/10/15	02/26/16	05/10/16	03/29/16
44	14590.1	SCPA: Roof Replacement	MRR	\$1M - \$5M	10/01/14	03/22/16	03/28/16	05/25/16	03/29/16
45	19280.1	Toler ES: Roof Replacement	MRR	\$200K - \$1M					03/29/16
46	12176.1	Euclid ES: HVAC System Controls	MRR	<\$200K	10/01/14				05/02/16
Capital Bonds - 2016 Total:				\$21,532,795					

Capital Bond - 2017 Projects		Type	AWARDED	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate						
47	14587.1	Hoover HS: Roof Replacement	MRR	\$1M - \$5M	10/01/14	05/06/16	05/12/16	02/20/17	03/28/17
Capital Bonds - 2017 Total:									