



# HVAC 2000 Program Update

## PROGRESS UPDATE

Data as of: January 28, 2014

Traditional District Schools - Classroom Spaces						
	Total # Sites/Classrooms	Design NTP Issued	Submitted to DSA	Approved by DSA	GC Workplan NTP Issued	Substantially Complete
Per Site	60	60	30	5	3	-
Per Classroom	1610	1610	851	190	144	-

District Charter Schools - Classroom Spaces						
	Total # Sites/Classrooms	Design NTP Issued	Submitted to DSA	Approved by DSA	GC Workplan NTP Issued	Substantially Complete
Per Site	10	5	-	-	-	-
Per Classroom	227	98	-	-	-	-

## HVAC 2000 Construction Budget

### Summary

	Budget	Cost at Completion	Variance	Cost-to-Date
Region 1	\$16,498,654	\$14,355,970	\$2,142,684	\$106,451
Region 2	\$21,778,114	\$19,577,569	\$2,200,545	\$167,264
Region 3	\$18,111,049	\$15,907,158	\$2,203,891	\$119,333
Region 4	\$16,540,893	\$8,837,378	\$7,703,515	\$113,731
Region 5	\$22,061,688	\$19,071,001	\$2,990,687	\$125,305
District Schools Subtotal:	\$94,990,398	\$77,749,076	\$17,241,322	\$632,084
<i>District Classrooms:</i>	<i>\$94,990,398</i>	<i>\$77,749,076</i>	<i>\$17,241,322</i>	<i>\$632,084</i>
<i>District Critical Spaces:</i>	<i>\$0</i>	<i>\$0</i>	<i>\$0</i>	<i>\$0</i>
Charters	\$12,310,625	\$12,310,625	\$0	\$0
<b>Total</b>	<b>\$107,301,023</b>	<b>\$90,059,701</b>	<b>\$17,241,322</b>	<b>\$632,084</b>

*Data as of 1/29/2014*



## BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **01/29/14**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
<b>PROJECT: FPCHVC01 HVAC 2000 Region 1</b>									
<b>CLASSROOMS</b>									
Construction	\$ 16,498,654	\$ 14,355,970	\$ 184,620	\$ -	\$ -	\$ 184,620	\$ 14,171,350	\$ 2,142,684	\$ 106,451
Curie ES	\$ 1,382,333	\$ 1,382,333	\$ -	\$ -	\$ -	\$ -	\$ 1,382,333	\$ -	\$ -
De Portola MS	\$ 1,821,259	\$ 2,553,909	\$ -	\$ -	\$ -	\$ -	\$ 2,553,909	\$ (732,650)	\$ -
Dingeman ES	\$ 1,539,652	\$ 1,226,166	\$ -	\$ -	\$ -	\$ -	\$ 1,226,166	\$ 313,486	\$ -
Doyle ES	\$ 239,037	\$ 239,037	\$ -	\$ -	\$ -	\$ -	\$ 239,037	\$ -	\$ -
Hage ES	\$ 1,529,951	\$ 1,130,518	\$ -	\$ -	\$ -	\$ -	\$ 1,130,518	\$ 399,433	\$ -
Jerabek ES	\$ 82,078	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 82,078	\$ -
Hickman ES	\$ 277,714	\$ 86,564	\$ -	\$ -	\$ -	\$ -	\$ 86,564	\$ 191,150	\$ -
Kumeyaay ES	\$ 889,156	\$ 658,223	\$ -	\$ -	\$ -	\$ -	\$ 658,223	\$ 230,933	\$ -
Mason ES	\$ 817,380	\$ 183,116	\$ -	\$ -	\$ -	\$ -	\$ 183,116	\$ 634,264	\$ -
Miramar Ranch ES	\$ 273,000	\$ 249,515	\$ -	\$ -	\$ -	\$ -	\$ 249,515	\$ 23,485	\$ -
Mira Mesa HS	\$ 841,805	\$ 841,805	\$ -	\$ -	\$ -	\$ -	\$ 841,805	\$ -	\$ -
Sandburg ES	\$ 251,210	\$ 251,210	\$ -	\$ -	\$ -	\$ -	\$ 251,210	\$ -	\$ -
Scripps Ranch HS	\$ 5,414,043	\$ 4,755,135	\$ 78,169	\$ -	\$ -	\$ 78,169	\$ 4,676,966	\$ 658,908	\$ -
Spreckels ES	\$ 457,085	\$ 457,085	\$ -	\$ -	\$ -	\$ -	\$ 457,085	\$ -	\$ -
Tierrasanta ES	\$ 304,336	\$ 104,859	\$ -	\$ -	\$ -	\$ -	\$ 104,859	\$ 199,477	\$ -
Vista Grande ES	\$ 378,615	\$ 130,044	\$ -	\$ -	\$ -	\$ -	\$ 130,044	\$ 248,571	\$ -
Region Wide	\$ -	\$ 106,451	\$ 106,451	\$ -	\$ -	\$ 106,451	\$ -	\$ (106,451)	\$ 106,451
<b>CRITICAL SPACES</b>									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Curie ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
De Portola MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Dingeman ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Doyle ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hage ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Jerabek ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hickman ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Kumeyaay ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mason ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Miramar Ranch ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mira Mesa HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Sandburg ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Scripps Ranch HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Spreckels ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Tierrasanta ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Vista Grande ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>District Schools Total:</b>									
	\$ 16,498,654	\$ 14,355,970	\$ 184,620	\$ -	\$ -	\$ 184,620	\$ 14,171,350	\$ 2,142,684	\$ 106,451
<b>CHARTER SCHOOLS</b>									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>HVAC 2000 REGION 1 TOTAL:</b>									
	\$ 16,498,654	\$ 14,355,970	\$ 184,620	\$ -	\$ -	\$ 184,620	\$ 14,171,350	\$ 2,142,684	\$ 106,451



## BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **01/29/14**

Date	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
<b>PROJECT: FPCHVC02 HVAC 2000 Region 2</b>									
<b>CLASSROOMS</b>									
Construction	\$ 21,778,114	\$ 19,577,569	\$ 167,264	\$ -	\$ -	\$ 167,264	\$ 19,410,305	\$ 2,200,545	\$ 167,264
Angier ES	\$ 1,541,249	\$ 1,541,249	\$ -	\$ -	\$ -	\$ -	\$ 1,541,249	\$ -	\$ -
Benchley Weingerger	\$ 1,260,644	\$ 337,650	\$ -	\$ -	\$ -	\$ -	\$ 337,650	\$ 922,994	\$ -
Clay ES	\$ 969,378	\$ 1,203,038	\$ -	\$ -	\$ -	\$ -	\$ 1,203,038	\$ (233,660)	\$ -
Foster ES	\$ 1,857,253	\$ 1,731,955	\$ -	\$ -	\$ -	\$ -	\$ 1,731,955	\$ 125,298	\$ -
Franklin ES	\$ 1,449,586	\$ 1,449,586	\$ -	\$ -	\$ -	\$ -	\$ 1,449,586	\$ -	\$ -
Gage ES	\$ 1,841,040	\$ 1,569,385	\$ -	\$ -	\$ -	\$ -	\$ 1,569,385	\$ 271,655	\$ -
Green ES	\$ 103,832	\$ 52,408	\$ -	\$ -	\$ -	\$ -	\$ 52,408	\$ 51,424	\$ -
Hancock ES	\$ 403,583	\$ 403,583	\$ -	\$ -	\$ -	\$ -	\$ 403,583	\$ -	\$ -
Hardy ES	\$ 1,238,192	\$ 873,577	\$ -	\$ -	\$ -	\$ -	\$ 873,577	\$ 364,615	\$ -
Hearst ES	\$ 1,306,216	\$ 1,357,488	\$ -	\$ -	\$ -	\$ -	\$ 1,357,488	\$ (51,272)	\$ -
Holmes ES	\$ 1,417,857	\$ 1,417,857	\$ -	\$ -	\$ -	\$ -	\$ 1,417,857	\$ -	\$ -
Language Acad	\$ 1,452,146	\$ 791,569	\$ -	\$ -	\$ -	\$ -	\$ 791,569	\$ 660,577	\$ -
Lewis MS	\$ 2,705,377	\$ 2,099,215	\$ -	\$ -	\$ -	\$ -	\$ 2,099,215	\$ 606,162	\$ -
Longfellow ES	\$ 1,273,715	\$ 1,724,312	\$ -	\$ -	\$ -	\$ -	\$ 1,724,312	\$ (450,597)	\$ -
Marvin ES	\$ 1,621,040	\$ 1,520,427	\$ -	\$ -	\$ -	\$ -	\$ 1,520,427	\$ 100,613	\$ -
Miller ES	\$ 169,220	\$ 169,220	\$ -	\$ -	\$ -	\$ -	\$ 169,220	\$ -	\$ -
Serra HS	\$ 1,167,786	\$ 1,167,786	\$ -	\$ -	\$ -	\$ -	\$ 1,167,786	\$ -	\$ -
Region Wide	\$ -	\$ 167,264	\$ 167,264	\$ -	\$ -	\$ 167,264	\$ -	\$ (167,264)	\$ 167,264
<b>CRITICAL SPACES</b>									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Angier ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Benchley Weingerger	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Clay ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Foster ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Franklin ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Gage ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Green ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hancock ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hardy ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hearst ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Holmes ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Language Acad	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Lewis MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Longfellow ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Marvin ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Miller ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Serra HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>District School Total:</b>	<b>\$ 21,778,114</b>	<b>\$ 19,577,569</b>	<b>\$ 167,264</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ 167,264</b>	<b>\$ 19,410,305</b>	<b>\$ 2,200,545</b>	<b>\$ 167,264</b>
<b>CHARTER SCHOOLS</b>									
Construction	\$ 1,709,238	\$ 1,709,238	\$ -	\$ -	\$ -	\$ -	\$ 1,709,238	\$ -	\$ -
Magnolia Charter	\$ 1,198,608	\$ 1,198,608	\$ -	\$ -	\$ -	\$ -	\$ 1,198,608	\$ -	\$ -
Tubman Village	\$ 510,630	\$ 510,630	\$ -	\$ -	\$ -	\$ -	\$ 510,630	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>HVAC 2000 REGION 2 TOTAL:</b>	<b>\$ 23,487,352</b>	<b>\$ 21,286,807</b>	<b>\$ 167,264</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ 167,264</b>	<b>\$ 21,119,543</b>	<b>\$ 2,200,545</b>	<b>\$ 167,264</b>



## BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **01/29/14**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
<b>PROJECT: FPCHVC03 HVAC 2000 Region 3</b>									
<b>CLASSROOMS</b>									
Construction	\$ 18,111,049	\$ 15,907,158	\$ 119,333	\$ -	\$ -	\$ 119,333	\$ 15,787,825	\$ 2,203,891	\$ 119,333
Crawford HS	\$ 5,469,909	\$ 5,469,909	\$ -	\$ -	\$ -	\$ -	\$ 5,469,909	\$ -	\$ -
Hoover HS	\$ 2,197,414	\$ 2,197,414	\$ -	\$ -	\$ -	\$ -	\$ 2,197,414	\$ -	\$ -
Mann MS	\$ 4,910,703	\$ 3,546,618	\$ -	\$ -	\$ -	\$ -	\$ 3,546,618	\$ 1,364,085	\$ -
Marshall ES	\$ 3,079,067	\$ 1,641,107	\$ -	\$ -	\$ -	\$ -	\$ 1,641,107	\$ 1,437,960	\$ -
Rolando Park	\$ 1,677,270	\$ 1,104,400	\$ -	\$ -	\$ -	\$ -	\$ 1,104,400	\$ 572,870	\$ -
Rosa Parks	\$ 776,686	\$ 1,828,377	\$ -	\$ -	\$ -	\$ -	\$ 1,828,377	\$ (1,051,691)	\$ -
Region Wide	\$ -	\$ 119,333	\$ 119,333	\$ -	\$ -	\$ 119,333	\$ -	\$ (119,333)	\$ 119,333
<b>CRITICAL SPACES</b>									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Crawford HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hoover HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mann MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Marshall ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Rolando Park	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Rosa Parks	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>District School Total:</b>	<b>\$ 18,111,049</b>	<b>\$ 15,907,158</b>	<b>\$ 119,333</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ 119,333</b>	<b>\$ 15,787,825</b>	<b>\$ 2,203,891</b>	<b>\$ 119,333</b>
<b>CHARTER SCHOOLS</b>									
Construction	\$ 3,465,192	\$ 3,465,192	\$ -	\$ -	\$ -	\$ -	\$ 3,465,192	\$ -	\$ -
Darnall E. Campus	\$ 1,632,678	\$ 1,632,678	\$ -	\$ -	\$ -	\$ -	\$ 1,632,678	\$ -	\$ -
Iftin ES @ Jackson	\$ 1,832,514	\$ 1,832,514	\$ -	\$ -	\$ -	\$ -	\$ 1,832,514	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>HVAC 2000 REGION 3 TOTAL:</b>	<b>\$ 21,576,241</b>	<b>\$ 19,372,350</b>	<b>\$ 119,333</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ 119,333</b>	<b>\$ 19,253,017</b>	<b>\$ 2,203,891</b>	<b>\$ 119,333</b>



## BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **01/29/14**

Date	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
<b>PROJECT: FPCHVC04 HVAC 2000 Region 4</b>									
<b>CLASSROOMS</b>									
Construction	\$ 16,540,893	\$ 8,837,378	\$ 113,731	\$ -	\$ -	\$ 113,731	\$ 8,723,647	\$ 7,703,515	\$ 113,731
Carver ES	\$ 1,449,482	\$ 842,233	\$ -	\$ -	\$ -	\$ -	\$ 842,233	\$ 607,249	\$ -
Horton ES	\$ 2,015,501	\$ 818,439	\$ -	\$ -	\$ -	\$ -	\$ 818,439	\$ 1,197,062	\$ -
Johnson ES	\$ 1,542,084	\$ 725,798	\$ -	\$ -	\$ -	\$ -	\$ 725,798	\$ 816,286	\$ -
Kennedy CDC	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Millennial Tech	\$ 1,080,546	\$ 1,080,546	\$ -	\$ -	\$ -	\$ -	\$ 1,080,546	\$ -	\$ -
Nye ES	\$ 1,330,794	\$ 776,795	\$ -	\$ -	\$ -	\$ -	\$ 776,795	\$ 553,999	\$ -
Oak Park ES	\$ 1,777,459	\$ 1,091,137	\$ -	\$ -	\$ -	\$ -	\$ 1,091,137	\$ 686,322	\$ -
Paradise Hills ES	\$ 1,716,582	\$ 874,859	\$ -	\$ -	\$ -	\$ -	\$ 874,859	\$ 841,723	\$ -
Perry ES	\$ 1,440,164	\$ 750,734	\$ -	\$ -	\$ -	\$ -	\$ 750,734	\$ 689,430	\$ -
Valencia Park ES	\$ 3,164,472	\$ 1,283,081	\$ -	\$ -	\$ -	\$ -	\$ 1,283,081	\$ 1,881,391	\$ -
Webster ES	\$ 1,023,809	\$ 480,026	\$ -	\$ -	\$ -	\$ -	\$ 480,026	\$ 543,783	\$ -
Region Wide	\$ -	\$ 113,731	\$ 113,731	\$ -	\$ -	\$ 113,731	\$ -	\$ (113,731)	\$ 113,731
<b>CRITICAL SPACES</b>									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Carver ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Horton ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Johnson ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Kennedy CDC	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Millennial Tech	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Nye ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Oak Park ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Paradise Hills ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Perry ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Valencia Park ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Webster ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>District School Total:</b>									
	\$ 16,540,893	\$ 8,837,378	\$ 113,731	\$ -	\$ -	\$ 113,731	\$ 8,723,647	\$ 7,703,515	\$ 113,731
<b>CHARTER SCHOOLS</b>									
Construction	\$ 5,099,723	\$ 5,099,723	\$ -	\$ -	\$ -	\$ -	\$ 5,099,723	\$ -	\$ -
Gompers West	\$ 4,010,901	\$ 4,010,901	\$ -	\$ -	\$ -	\$ -	\$ 4,010,901	\$ -	\$ -
Holly Drive	\$ 653,720	\$ 653,720	\$ -	\$ -	\$ -	\$ -	\$ 653,720	\$ -	\$ -
Ifin Univ Prep HS	\$ 326,939	\$ 326,939	\$ -	\$ -	\$ -	\$ -	\$ 326,939	\$ -	\$ -
O'Farrell	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Pacific American	\$ 108,163	\$ 108,163	\$ -	\$ -	\$ -	\$ -	\$ 108,163	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>HVAC 2000 REGION 4 TOTAL:</b>									
	\$ 21,640,616	\$ 13,937,101	\$ 113,731	\$ -	\$ -	\$ 113,731	\$ 13,823,370	\$ 7,703,515	\$ 113,731



## BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **01/29/14**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
<b>PROJECT: FPCHVC05 HVAC 2000 Region 5</b>									
<b>CLASSROOMS</b>									
Construction	\$ 22,061,688	\$ 19,071,001	\$ 1,902,448	\$ -	\$ -	\$ 1,902,448	\$ 17,168,553	\$ 2,990,687	\$ 125,305
Audubon ES	\$ 1,902,880	\$ 1,444,000	\$ -	\$ -	\$ -	\$ 1,444,000	\$ 458,880	\$ -	\$ -
Bethune ES	\$ 2,205,872	\$ 1,777,143	\$ 1,777,143	\$ -	\$ -	\$ 1,777,143	\$ -	\$ 428,729	\$ -
Boone ES	\$ 1,090,432	\$ 985,824	\$ -	\$ -	\$ -	\$ 985,824	\$ 104,608	\$ -	\$ -
Freese ES	\$ 1,510,781	\$ 1,080,655	\$ -	\$ -	\$ -	\$ 1,080,655	\$ 430,126	\$ -	\$ -
Fulton ES	\$ 1,630,223	\$ 1,076,214	\$ -	\$ -	\$ -	\$ 1,076,214	\$ 554,009	\$ -	\$ -
Lee ES	\$ 1,743,734	\$ 1,743,734	\$ -	\$ -	\$ -	\$ 1,743,734	\$ -	\$ -	\$ -
Morse HS	\$ 6,356,823	\$ 6,356,823	\$ -	\$ -	\$ -	\$ 6,356,823	\$ -	\$ -	\$ -
Penn ES	\$ 383,081	\$ 38,345	\$ -	\$ -	\$ -	\$ 38,345	\$ 344,736	\$ -	\$ -
SCPA HS	\$ 2,406,958	\$ 2,406,958	\$ -	\$ -	\$ -	\$ 2,406,958	\$ -	\$ -	\$ -
Zamorano ES	\$ 2,830,904	\$ 2,036,000	\$ -	\$ -	\$ -	\$ 2,036,000	\$ 794,904	\$ -	\$ -
Region Wide	\$ -	\$ 125,305	\$ 125,305	\$ -	\$ -	\$ 125,305	\$ -	\$ (125,305)	\$ 125,305
<b>CRITICAL SPACES</b>									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Audubon ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Bethune ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Boone ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Freese ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Fulton ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Lee ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Morse HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Penn ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
SCPA HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Zamorano ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>District School Total:</b>	\$ 22,061,688	\$ 19,071,001	\$ 1,902,448	\$ -	\$ -	\$ 1,902,448	\$ 17,168,553	\$ 2,990,687	\$ 125,305
<b>CHARTER SCHOOLS</b>									
Construction	\$ 2,036,472	\$ 2,036,472	\$ -	\$ -	\$ -	\$ 2,036,472	\$ -	\$ -	\$ -
Keiller Leadership	\$ 2,036,472	\$ 2,036,472	\$ -	\$ -	\$ -	\$ 2,036,472	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
<b>HVAC 2000 REGION 5 TOTAL:</b>									
	\$ 24,098,160	\$ 21,107,473	\$ 1,902,448	\$ -	\$ -	\$ 1,902,448	\$ 19,205,025	\$ 2,990,687	\$ 125,305
<b>PROGRAM TOTAL:</b>									
	\$ 107,301,023	\$ 90,059,701	\$ 2,487,396	\$ -	\$ -	\$ 2,487,396	\$ 87,572,305	\$ 17,241,322	\$ 632,084